

Field Sports Progress Update

Date: 2/26/2014

Synthetics - F2-8

1st Scheduled Tourney:	3/14/2014	Work in Progress: Sports lights and Concession #4 have permanent power. Concessions Room and RR have been painted and have MEP in process. Stone is placed for plaza concrete. Siding is going on Concession#4.
1st Scheduled Practice:	3/10/2014	
<u>Construction Completion</u>		Issues: Pathway nodes will be stone for practices and 1st tourney. No restrooms until tourney time. Will not have all backstop netting by tourney time. Issuing direction on ceiling installation for concessions room. Laydown in main parking lot will be cleaned up and consolidated for tourney, however, full relocation will not be until mid-late April.
Concession#4 for Urick:	3/10/2014	
Fields Ready for Play:	3/9/2014	
Area Complete:	6/19/2014	

Bluegrass - F9-14, F27-31

1st Scheduled Tourney:	4/1/2014 ?	Work in Progress: No work in past week.
1st Scheduled Practice:	TBD	
<u>Construction Completion</u>		Issues: Assessing what work remains. Henke to confirm 1st scheduled tourney is correct and when weekly practices will begin. Henke stated that the fields need to be airtreated before play, need to confirm who and when (mid March?) Likely need portable restrooms and concessions for 4/11 tourney.
Concession#2 for Urick:	5/12/2014	
Fields Ready for Play:	3/31/2014 ?	
Area Complete:	6/19/2014	

Bermuda - F1, F15-26

1st Scheduled Tourney:	June	Work in Progress: No work in past week.
1st Scheduled Practice:	June	
<u>Construction Completion</u>		Issues: Assessing what work remains. J&D turf has pulled a bermuda sample and is pending the test results for official growth status. Unofficially, all indications are good for the bermuda grass.
Concession#1 for Urick:	4/28/2014	
Fields Ready for Play:	June	
Area Complete:	6/19/2014	

Field Sports Operations Building

		Work in Progress: Drywall finishing and painting is in process. Generator is installing this week to facilitate finishes.
<u>Construction Completion</u>		Issues: Looking at dumpster/compactor/bin area to confirm layout. Duke to begin power installation work 3/3.
Bldg Ready for Use:	4/11/2014	
Area Complete:	6/19/2014	

GP Administration Building

		Work in Progress: Installing windows, continuing roofing, interior framing and MEP Rough-Ins.
<u>Construction Completion</u>		Issues: Building slab has heaved. Myer working to temporary heat the building to see if the heave comes out with thawing. Looking at dumpster/compactor/bin area to confirm layout. Also, reviewing if garage can be used earlier.
Bldg Ready for Use:	5/31/2014	
Area Complete:	6/19/2014	

Baseball Progress Update

Date: 2/26/2014

Championship - D1

1st Scheduled Use: 3/8/2014
1st Scheduled Tourney: 3/14/2014

Work in Progress: Duke energizing power this week. Field sand/rubber install has resumed. Fencing continues. Plaza stone is being placed. Dugout concrete has been placed. Backstop masonry is complete.

Construction Completion

Ready for Play: 3/7/2014
Area Complete: 6/19/2014

Issues: Need permanent power to confirm sports lights work. Confirming bleacher delivery timing. Plaza area will be stone for 3/8 & 3/14 use. Need to address area between asphalt and stone.

High School - Natural D2, Synthetic D3-5

1st Sched D4 Use: 3/15/2014
1st D3&5 Use/Tourney: 4/4/2014
1st Sched D2 Tourney: 4/24/2014

Work in Progress: Masonry is complete. Myers concrete paving starting. Huston is ready for permanent power. Duke pulling cabling this week. Fence installation is in progress. Field work has resumed. Shade structure poles going in. Plaza stone/conc held off for one week.

Construction Completion

Concession#7 for Urick: 3/21/2014
D3-5 Ready for Play: 3/14/2014 *
D2 Ready for Play: 4/2/2014
Area Complete: 6/19/2014

Issues: Motz is down to about 2 days of minimum of 40degree weather another 2days to get D5 complete. Current forecast is not favorable to complete D5 by 3/14. Plaza area will be stone for 3/14 use. Assessing Myers ability to complete concession #7 by 3/21. Reith-Riley indicated that if temperatures are favorable, Lot 6 may be able to receive binder.

Junior - Synthetics D13-16

1st Scheduled Tourney: 4/4/2014
1st Scheduled Practice: 4/1/2014

Work in Progress: Structural masonry continues. Framing to begin this week. Column footings going in this week.

Construction Completion

Concession#9 for Urick: 4/25/2014
Ready for Play: 3/30/2014 *
Area Complete: 6/19/2014

Issues: The ground thawing out naturally is key to getting this area started. Once this occurs, a second set of crews will be brought in. *Note: While fields may be playable, plaza concrete and pathway asphalt is not guaranteed due to weather. Henke requested #9 by 4/3, which is not likely. Bulls requested 3/28, cannot guarantee this is achievable.

Junior - Natural D17-26

1st D17-26 Practices: 4/1/2014
1st D17-20 Tourney: 4/4/2014
1st D21-26 Tourney: 4/14/2014

Work in Progress: Turf Solutions has begun placing warning track material and is working infield areas. Started regrading in preparation for stone placement at plaza #10. Shade structure poles going in at plaza #10. Fencing & foul pole installaiton continues.

Construction Completion

Concession#10 for Urick: 4/11/2014
D17-20 Ready for Play: 3/30/2014 *
D21-26 Ready for Play: 3/30/2014 *
Area Complete: 6/19/2014

Issues: Frozen subgrade is preventing verification of Turf Solutions infield compaction. *Note: While fields may be playable, plaza concrete and pathway asphalt is not guaranteed due to weather. Targeting for stone placement as priority #1.

Flex - Natural D6-12

1st D12 Tourney: 4/4/2014
1st D10 Tourney: 4/19/2014
1st D6-9,11 Tourney: 4/24/2014

Work in Progress: Turf Solutions has installed edge drain to get water off these fields. Fencing installation continues. Myers needs higher temps to resume concession #6.

Construction Completion

Concession#6 for Urick: 5/20/2014
D12 Ready for Play: 4/3/2014 **
D10 Ready for Play: 4/18/2014 **
D6-9,11 Ready for Play: 4/23/2014 **
Area Complete: 6/19/2014

Issues: **Note: Schedule on these fields has not yet been determined as the HS and JR fields are prior to these. Bulls now want D9 & D11 on 4/19, which was not in the January request. Achievement of this date will have to be assessed in late March.