

## Field Sports Progress Update

Date: 3/26/2014

### Synthetics - F2-8

Fields and Building#4 In Use  
Sports Lights are Turned Over

**Work in Progress:** Working on Bldg#4 punchlist and added electrical scope. Pathway lights are on. Lot D & G lights are on. Completed curbs in Lot G. Begain topsoil placement in main lot.

**Issues:** Sod fixes and asphalt fixes and node concrete will begin once weather and crew availability allow. Laydown in main parking lot is scheduled for mid-late April. ISP has given Urick the storage room for concessions storage on the soccer side, due to the transformer issue. Need details from Urick on 208V requested power.

#### Construction Completion

Area Complete: 6/19/2014

### Bluegrass - F9-14, F27-31

1st Scheduled Tourney: 4/1/2014 *now 4/11?*  
1st Scheduled Practice: 3/28/2014 *now 4/6?*

**Work in Progress:** Backstop netting is in progress and will complete in the next week or so.

#### Construction Completion

Concession#2 for Urick: 5/26/2014 *revised*  
Fields Ready for Play: 3/27/2014  
Area Complete: 6/19/2014

**Issues:** Brickman will airate as soon as temperatures allow. Concession opening is revised per new priority schedule. May be able to get restrooms a couple weeks earlier, depending on overall project progress. Anticipate needing port-o-lets and temp concessions for the 4/11 tourney. Need Lot 1 cleanup and temp lights if still on for 3/28

### Bermuda - F1, F15-26

1st Sched Tourney/Practice June

**Work in Progress:** Backstop netting is in progress and will likely be complete by the 4/11 tourney. Completed curbs in Lot F.

#### Construction Completion

Restrooms of #1: 4/11/2014 *tentative*  
Concession#1 for Urick: 4/28/2014  
Fields Ready for Play: June  
Area Complete: 6/19/2014

**Issues:** Working with Myer to see if restrooms can be open by 4/11. This will depend on progress with the baseball concessions.

### Field Sports Operations Building

#### Construction Completion

Bldg Ready for Use: 4/11/2014 *partial*  
Bldg Interior Complete: 4/30/2014 *revised*  
Area Complete: 6/19/2014

**Work in Progress:** Permanent heat is on. Restroom tile work is beginning.

**Issues:** Have trash compactor power requirements. Due to delays in getting permanent power and other issues, 4/11 will be a partial availability (garage, restrooms and large meeting room) for that weekend's tourney. Doug confirming that ISP is providing furniture.

### GP Administration Building

#### Construction Completion

Bldg Ready for Use: 5/31/2014  
Area Complete: 6/19/2014

**Work in Progress:** Continuing MEP Rough-Ins and began hanging drywall.

**Issues:** Have trash compactor power requirements.

## Baseball Progress Update

Date: 3/26/2014

### Championship - D1

Diamond Open for Use  
Sports Lights are Turned Over

**Work in Progress:** Power is to D1 recepticles. 2nd concrete pour is in place at the plaza.

Construction Completion

Area Complete: 6/19/2014

**Issues:** Incorrect backstop net is installed. Will replace after the correct net is identified. Couldn't pour remaining nodes Mon/Tues due to temperatures. Turf punchlist work to resume once temps improve.

### High School - Natural D2, Synthetic D3-5

1st D3-5 Use/Tourney: 4/4/2014

1st Sched D2 Use: 4/24/2014

**Work in Progress:** Motz working punchlist as temps allow. Plaza and pathway stone is being installed. Pending temperatures, concrete will start this week. Concession work continues. Netting is almost complete with D2-5. Cable pulls to sports lights are complete.

Construction Completion

Restrooms for #7: 4/3/2014 *new*

Concession#7 for Urick: 4/7/2014

D3-5 Ready for Play: 4/3/2014 *revised*

D2 Ready for Play: 4/23/2014 *revised*

Area Complete: 6/19/2014

**Issues:** Need to know when sports lights will be needed for D3-5. Lot 6 remains soft and may need to dry the subgrade or wait until it firms up to pave. Concession #7 delivery will be tight, but Myer is focusing on it directly after #10.

### Junior - Synthetics D13-16

1st Sched Use/Tourney: 4/4/2014

Construction Completion

Restrooms for #9: 4/11/2014 *tentative*

Concession#9 for Urick: 4/25/2014

Ready for Play: 4/3/2014 *revised*

Area Complete: 6/19/2014

**Work in Progress:** Concession masonry is completing. Starting concession concrete and siding. Completing shade structure posts. Started netting for the fields.

**Issues:** This complex will only have stone at opening. Plaza and building availability is driving revised ready for play date. Need confirmation of when sports lights will be required as these may not be ready until 4/11. Working to improve concession #9 delivery date.

### Junior - Natural D17-26

1st D17-22 Use: 4/4/2014 *revised*

1st D23-26 Use: 4/11/2014 *revised*

Construction Completion

Concession#10 for Urick: 4/1/2014

D17-22 Ready for Play: 4/3/2014 *revised*

D23-26 Ready for Play: 4/10/2014 *revised*

Area Complete: 6/19/2014

**Work in Progress:** D17-22 all have been remediated and infield mix placement and sod fixes are in process. D23-26 have been cut and subgrade is being replaced. Finishes for Building #10 are in progress. Plaza 12 concrete is placed.

**Issues:** Have concerns about netting installation getting done, however, the contractor has replaced its crew and added manpower. Water supply capacity to Bldg 9, 10 & 12 is in question. Testing this week. May need booster or additional service. Concession #10 move-in will be challenging.

### Flex - Natural D6-12

1st D11 & 12 Use: 4/11/2014 *revised*

1st D10 Use: 4/19/2014

1st D6-9 Use: 4/24/2014

Construction Completion

Concession#6 for Urick: 6/15/2014 *revised*

D11 & 12 Ready for Play: 4/10/2014

D10 Ready for Play: 4/18/2014

D6-9 Ready for Play: 4/23/2014

Area Complete: 6/19/2014

**Work in Progress:** D6-12 remediation is in process. Fields with infield mix are nearly complete with mix removal. Subgrade removal is beginning.

**Issues:** Concession building schedule is expected to improve, but this is the current projected delivery.