

**EXISTING LEGEND**

-  Beehive Inlet
-  Tree

**PROPERTY DESCRIPTION**  
 A part of the Northwest Quarter of Section 36, Township 19 North, Range 3 East of the Second Principal Meridian, in Washington Township, Hamilton County, Indiana, described as follows:  
 Commencing at the Northeast corner of the Northwest Quarter of said section; thence South 89 degrees 11 minutes 02 seconds West 905.68 feet along the north line of said quarter section to the point of beginning; thence South 0 degrees 20 minutes 06 seconds West 825.56 feet; thence South 88 degrees 50 minutes 13 seconds West 398.77 feet; thence North 0 degrees 20 minutes 06 seconds East 827.98 feet to the aforementioned north line; thence North 89 degrees 11 minutes 02 seconds East 398.71 feet along said north line to the point of beginning and containing 7.566 acres more or less.

7280 SHADELAND STATION  
 INDIANAPOLIS, IN 46226-3957  
 TEL 317.547.5580 FAX 317.543.0270  
 www.structurepoint.com

**AMERICAN STRUCTUREPOINT INC.**

REGISTERED  
 No. 10606572  
 STATE OF INDIANA  
 PROFESSIONAL ENGINEER

CERTIFIED BY

PREPARED FOR:  
**MAINSTREET PROPERTY GROUP, LLC**  
 109 W. JACKSON STREET  
 CICERO, INDIANA 46034

PROJECT:  
**EXISTING TOPOGRAPHY / DEMOLITION PLAN**  
**MAINSTREET HEALTH AND WELLNESS SUITES OF WESTFIELD WESTFIELD, INDIANA**

DATE: 02/03/12  
 DRAWN BY: PED  
 CHK'D BY: KDK  
 JOB NO. 201100738

REVISIONS	
TAC COMMENTS	03/09/12

SHEET NO.  
**C1.1**  
 OF

**NOTES:**

- CONTRACTOR SHALL PROTECT AND NOT DESTROY THE PROPERTY CORNER MONUMENTS DURING CONSTRUCTION.
- CONTRACTOR TO VERIFY LOCATION, SIZE AND DEPTH OF EXISTING UTILITIES PRIOR TO COMMENCING ANY CONSTRUCTION. CONTACT ENGINEER IF VARIATION EXISTS.

**BENCH MARK INFORMATION**  
 NAVD 88 DATUM USING OPUS SOLUTION  
 #11-58322240 DATED 8-15-2011

CPT 800  
 REBAR SET AT N=40.05728089, W=86.13705484  
 ELEV = 898.60

TBM 80  
 RAILROAD SPIKE ON THE WEST SIDE OF AN 18" OAK TREE ON THE NORTH PROPERTY LINE IN FENCE ROW 400± EAST OF A DITCH.  
 ELEV = 908.24



**CAUTION !!**  
 THE LOCATIONS OF ALL EXISTING UNDERGROUND UTILITIES SHOWN ON THIS PLAN ARE BASED UPON ABOVE GROUND EVIDENCE ( including, but not limited to, manholes, inlets, valves, and marks made upon the ground by others ) AND ARE SPECULATIVE IN NATURE. THERE MAY ALSO BE OTHER EXISTING UNDERGROUND UTILITIES FOR WHICH THERE IS NO ABOVE GROUND EVIDENCE OR FOR WHICH NO ABOVE GROUND EVIDENCE WAS OBSERVED. THE EXACT LOCATIONS OF SAID EXISTING UNDERGROUND UTILITIES SHALL BE VERIFIED BY THE CONTRACTOR PRIOR TO ANY AND ALL CONSTRUCTION.

1-800-382-5544  
 CALL TOLL FREE  
 - INDIANA UNDERGROUND -

PRINT DATE: 3/9/12  
 PLOT SCALE: 1:2,584.9  
 EDIT DATE: 1/16/12 - 2:14 PM  
 EDITED BY: JSTEFFL  
 DRAWING FILE: P:\2011\00738.D\DRAWINGS\CIVIL\PLAN SET\201100738.CE.02.C01.L1XP.DWG

Adjoiner:  
 D & W Farms, Inc.  
 Inst. No. 2008029578





- EXISTING LEGEND**
- Beehive Inlet
  - Tree
- PROPOSED UTILITY LEGEND**
- SANITARY SEWER LINE
  - GAS LINE
  - ELECTRIC/TELEPHONE/CABLE LINE
  - WATER LINE
  - GAS METER
  - ELECTRICAL TRANSFORMER
  - VALVE
  - HYDRANT
  - 18\"/>

- GENERAL UTILITY NOTES**
- ALL WORK TO CONFORM TO STATE AND LOCAL REGULATIONS.
  - SITE GRADING SHALL NOT PROCEED UNTIL EROSION CONTROL MEASURES HAVE BEEN INSTALLED.
  - THE CONTRACTOR SHALL VERIFY ALL DIMENSIONS (VERTICAL AND HORIZONTAL) IN THE FIELD PRIOR TO STARTING CONSTRUCTION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL FIELD DIMENSIONS. IF ANY DISCREPANCIES ARE FOUND IN THESE PLANS FROM THE ACTUAL FIELD CONDITIONS, THE CONTRACTOR SHALL NOTIFY THE ENGINEER IMMEDIATELY.
  - THE EXCAVATING CONTRACTOR MUST TAKE PARTICULAR CARE WHEN EXCAVATING IN AND AROUND EXISTING UTILITY LINES AND EQUIPMENT. VERIFY COVER REQUIREMENTS BY UTILITY CONTRACTOR'S AND/OR UTILITY COMPANIES SO AS NOT TO CAUSE DAMAGE.
  - THE CONTRACTOR SHALL NOTIFY ALL UTILITY COMPANIES 72 HOURS BEFORE CONSTRUCTION IS TO START, TO VERIFY IF ANY UTILITIES ARE PRESENT ON SITE. ALL VERIFICATIONS (location, size and depth) SHALL BE MADE BY THE APPROPRIATE UTILITY COMPANIES. WHEN EXCAVATING AROUND OR OVER EXISTING UTILITIES, THE CONTRACTOR MUST NOTIFY THE UTILITY COMPANY SO A REPRESENTATIVE OF THAT UTILITY COMPANY CAN BE PRESENT TO INSTRUCT AND OBSERVE DURING CONSTRUCTION.
  - TRENCHES FOR ALL SANITARY SEWER, STORM SEWER AND WATER MAIN SHALL BE BACKFILLED COMPLETELY WITH GRANULAR MATERIAL IF WITHIN 5 FEET OF PAVEMENT.
  - AFTER STRIPPING TOPSOIL MATERIAL, PROOFROLL WITH A MEDIUM WEIGHT ROLLER TO DETERMINE LOCATIONS OF ANY POCKETS OF UNSUITABLE MATERIAL. THE NECESSITY FOR SUBDRAINS AND/OR REMOVAL OF ANY UNSUITABLE MATERIAL WITHIN THE PROPOSED PARKING AREAS WILL BE DETERMINED AT THE TIME OF CONSTRUCTION.
  - PROVIDE POSITIVE DRAINAGE WITHOUT PONDING, IN ALL AREAS. AFTER INSTALLATION, CONTRACTOR TO TEST FOR, AND CORRECT, IF ANY, STANDING WATER CONDITIONS.
  - ALL PROPOSED SPOT ELEVATIONS ARE THE FINAL PAVEMENT AND FINAL GRADE ELEVATIONS.
  - SEE APPROPRIATE DETAILS TO DETERMINE SUBGRADE ELEVATIONS BELOW FINISH GRADE ELEVATIONS INDICATED.
  - ALL STORM SEWER MATERIALS AND INSTALLATION SHALL CONFORM TO LOCAL STANDARDS.
  - INVERTS AT PIPE OUTLETS ARE GIVEN AT END OF PIPE END SECTION.
  - ALL SANITARY SEWER LATERALS MUST HAVE LOCATE WIRE RUN WHEN INSTALLING THE LINE.
  - SANITARY SEWER IS NOT WITHIN 50 FEET OF WATER.
  - ALL SSD TO BE INSTALLED SHALL BE SMOOTH BORE DOUBLE WALL.

- WATER NOTES:**
- ALL WATER LINE THROUGHOUT THE PROJECT SHALL BE INSTALLED WITH AT LEAST 54\"/>
- SANITARY NOTES:**
- PLASTIC SANITARY LATERALS TO MEET THE DEFLECTION STANDARDS OF ASTM-D3033.
  - SEWER CLEANOUTS MUST BE THE SAME DIAMETER AS THE SEWER THEY SERVE AND MUST EXTEND TO GRADE.

**BENCH MARK INFORMATION**  
 NAVD 88 DATUM USING OPUS SOLUTION  
 #11-58322240 DATED 8-15-2011  
 CPT 800  
 REBAR SET AT N-40.05728089, W-86.13705484  
 ELEV = 898.60  
 TBM 80  
 RAILROAD SPIKE ON THE WEST SIDE OF AN 18\"/>

- NOTES:**
- CONTRACTOR SHALL PROTECT AND NOT DESTROY THE PROPERTY CORNER MONUMENTS DURING CONSTRUCTION.
  - CONTRACTOR TO VERIFY LOCATION, SIZE AND DEPTH OF EXISTING UTILITIES PRIOR TO COMMENCING ANY CONSTRUCTION. CONTACT ENGINEER IF VARIATION EXISTS.

**CAUTION !!**  
 THE LOCATIONS OF ALL EXISTING UNDERGROUND UTILITIES SHOWN ON THIS PLAN ARE BASED UPON ABOVE GROUND EVIDENCE (including, but not limited to, manholes, inlets, valves, and marks made upon the ground by others) AND ARE SPECULATIVE IN NATURE. THERE MAY ALSO BE OTHER EXISTING UNDERGROUND UTILITIES FOR WHICH THERE IS NO ABOVE GROUND EVIDENCE OR FOR WHICH NO ABOVE GROUND EVIDENCE WAS OBSERVED. THE EXACT LOCATIONS OF SAID EXISTING UNDERGROUND UTILITIES SHALL BE VERIFIED BY THE CONTRACTOR PRIOR TO ANY AND ALL CONSTRUCTION.  
 1-800-382-5544  
 CALL TOLL FREE  
 - INDIANA UNDERGROUND -

UTILITY CONTACTS			
UTILITY	COMPANY	CONTACT	PHONE NO.
GAS	CITIZENS GAS OF WESTFIELD	RICHARD MILLER	317-927-4684
ELECTRIC	DUKE ENERGY	SHIRLEY HUNTER	317-896-6711
TELEPHONE	FRONTIER COMMUNICATION	STEVE COSTLOW	317-984-9010
WATER	WESTFIELD WATER	BRIAN FORKNER	317-804-3100
SANITARY	WESTFIELD WASTEWATER	BRIAN FORKNER	317-804-3100
CABLE	COMCAST	MATTHEW STRINGER	317-774-3384

7280 SHADELAND STATION  
 INDIANAPOLIS, IN 46256-3957  
 TEL 317.547.5580 FAX 317.543.0270  
 www.structurepoint.com

**AMERICAN STRUCTUREPOINT INC.**

REGISTERED  
 No. 10606572  
 STATE OF INDIANA  
 PROFESSIONAL ENGINEER  
 CERTIFIED BY

PREPARED FOR:  
**MAINSTREET PROPERTY GROUP, LLC**  
 109 W. JACKSON STREET  
 CICERO, INDIANA 46034

PROJECT:  
**MAINSTREET HEALTH AND WELLNESS SUITES OF WESTFIELD WESTFIELD, INDIANA**

DATE: 02/03/12  
 DRAWN BY: PED  
 CHK'D BY: KDK  
 JOB NO. 201100738



REVISIONS	
	TAC COMMENTS 03/09/12

SHEET NO.  
**C3.1**  
 OF


PRINT DATE: 3/9/12 PLOT SCALE: 1:2,884.9 EDIT DATE: 1/16/12 - 9:48 AM EDITED BY: JSTEFFL DRAWING FILE: P:\2011\00738\0\_DRAWINGS\CIVIL\PLAN\_SET\201100738.CE.04.C03.1.UP.DWG

Adj. for:  
 D & W Farms, Inc.  
 Inst. No. 2008029578

Adj. for:  
 D & W Farms, Inc.  
 Inst. No. 2008029578



- EXISTING LEGEND**
- Beehive Inlet
  - Tree
- PROPOSED UTILITY LEGEND**
- SANITARY SEWER LINE
  - GAS LINE
  - ELECTRIC/TELEPHONE/CABLE LINE
  - WATER LINE
  - GAS METER
  - ELECTRICAL TRANSFORMER
  - VALVE
  - HYDRANT
  - 18" VERTICAL SEPARATION REQ'D.
  - 20 LF OF PERFORATED UNDERDRAIN



- NOTES:**
- CONTRACTOR SHALL PROTECT AND NOT DESTROY THE PROPERTY CORNER MONUMENTS DURING CONSTRUCTION.
  - CONTRACTOR TO VERIFY LOCATION, SIZE AND DEPTH OF EXISTING UTILITIES PRIOR TO COMMENCING ANY CONSTRUCTION. CONTACT ENGINEER IF VARIATION EXISTS.

**BENCH MARK INFORMATION**  
 NAVD 88 DATUM USING OPUS SOLUTION  
 #11-58322240 DATED 8-15-2011

CPT 800  
 REBAR SET AT N-40.05728089, W-86.13705484  
 ELEV = 898.60

TBM 80  
 RAILROAD SPIKE ON THE WEST SIDE OF AN 18"  
 OAK TREE ON THE NORTH PROPERTY LINE IN  
 FENCE ROW 400'± OF EAST OF A DITCH.  
 ELEV = 908.24

**CAUTION !!**  
 THE LOCATIONS OF ALL EXISTING UNDERGROUND UTILITIES SHOWN ON THIS PLAN ARE BASED UPON ABOVE GROUND EVIDENCE ( including, but not limited to, manholes, inlets, valves, and marks made upon the ground by others ) AND ARE SPECULATIVE IN NATURE. THERE MAY ALSO BE OTHER EXISTING UNDERGROUND UTILITIES FOR WHICH THERE IS NO ABOVE GROUND EVIDENCE OR FOR WHICH NO ABOVE GROUND EVIDENCE WAS OBSERVED. THE EXACT LOCATIONS OF SAID EXISTING UNDERGROUND UTILITIES SHALL BE VERIFIED BY THE CONTRACTOR PRIOR TO ANY AND ALL CONSTRUCTION.

1-800-382-5544  
 CALL TOLL FREE  
 - INDIANA UNDERGROUND -

7280 SHADELAND STATION  
 INDIANAPOLIS, IN 46256-3857  
 TEL 317.547.5588 FAX 317.543.0270  
 www.structurepoint.com

AMERICAN  
**STRUCTUREPOINT**  
 INC.

REGISTERED  
 No. 10606572  
 STATE OF INDIANA  
 PROFESSIONAL ENGINEER

CERTIFIED BY

**SANITARY SEWER PLAN & PROFILE**

PREPARED FOR:  
**MAINSTREET PROPERTY GROUP, LLC**  
 109 W. JACKSON STREET  
 CICERO, INDIANA 46034




PROJECT:  
**MAINSTREET HEALTH AND WELLNESS SUITES OF WESTFIELD WESTFIELD, INDIANA**

DATE:	02/03/12
DRAWN BY:	PED
CHK'D BY:	KDK
JOB NO.	201100738

REVISIONS	
△ TAC COMMENTS	03/09/12

SHEET NO.  
**C3.2**  
 OF

PRINT DATE: 3/9/12 PLOT SCALE: 1:2.5849 EDIT DATE: 1/16/12 - 11:15 AM EDITED BY: POTTERTY DRAWING FILE: P:\2011\00738\DWG\DRAWINGS\CIVIL\PLAN SET\201100738.CE.04.C03.2.SNPP.DWG



- GENERAL GRADING NOTES**
- ALL WORK TO CONFORM TO STATE AND LOCAL REGULATIONS.
  - SITE GRADING SHALL NOT PROCEED UNTIL EROSION CONTROL MEASURES HAVE BEEN INSTALLED.
  - THE CONTRACTOR SHALL VERIFY ALL DIMENSIONS (VERTICAL AND HORIZONTAL) IN THE FIELD PRIOR TO STARTING CONSTRUCTION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR ALL FIELD DIMENSIONS, IF ANY DISCREPANCIES ARE FOUND IN THESE PLANS FROM THE ACTUAL FIELD CONDITIONS, THE CONTRACTOR SHALL NOTIFY THE ENGINEER IMMEDIATELY.
  - THE EXCAVATING CONTRACTOR MUST TAKE PARTICULAR CARE WHEN EXCAVATING IN AND AROUND EXISTING UTILITY LINES AND EQUIPMENT. VERIFY COVER REQUIREMENTS BY UTILITY CONTRACTOR'S AND/OR UTILITY COMPANIES SO AS NOT TO CAUSE DAMAGE.
  - THE CONTRACTOR SHALL NOTIFY ALL UTILITY COMPANIES 72 HOURS BEFORE CONSTRUCTION IS TO START. TO VERIFY IF UTILITIES ARE PRESENT ON SITE. ALL VERIFICATIONS (LOCATION, SIZE AND DEPTH) SHALL BE MADE BY THE APPROPRIATE UTILITY COMPANIES. WHEN EXCAVATING AROUND OR OVER EXISTING UTILITIES, THE CONTRACTOR MUST NOTIFY THE UTILITY COMPANY SO A REPRESENTATIVE OF THAT UTILITY COMPANY CAN BE PRESENT TO INSTRUCT AND OBSERVE DURING CONSTRUCTION.
  - TRENCHES FOR ALL STORM DRAIN LINES SHALL BE BACKFILLED COMPLETELY WITH GRANULAR MATERIAL IF WITHIN 5 FEET OF PAVEMENT.
  - AFTER STRIPPING TOPSOIL MATERIAL, PROOFROLL WITH A MEDIUM WEIGHT ROLLER TO DETERMINE LOCATIONS OF ANY POCKETS OF UNSUITABLE MATERIAL. MATERIAL FOR SUBDRAINS AND/OR REMOVAL OF ANY UNSUITABLE MATERIAL WITHIN THE PROPOSED PARKING AREAS WILL BE DETERMINED AT THE TIME OF CONSTRUCTION.
  - PROVIDE POSITIVE DRAINAGE WITHOUT PONDING, IN ALL AREAS. AFTER INSTALLATION, CONTRACTOR TO TEST FOR, AND CORRECT, IF ANY, STANDING WATER CONDITIONS.
  - ALL PROPOSED SPOT ELEVATIONS ARE THE FINAL PAVEMENT AND FINAL GRADE ELEVATIONS.
  - SEE APPROPRIATE DETAILS TO DETERMINE SUBGRADE ELEVATIONS BELOW FINISH GRADE ELEVATIONS INDICATED.
  - ALL STORM SEWER MATERIALS AND INSTALLATION SHALL CONFORM TO LOCAL STANDARDS.
  - INVERTS AT PIPE OUTLETS ARE GIVEN AT END OF PIPE END SECTION.
  - DEBRIS GUARD TO BE INSTALLED AT ALL OPEN ENDED INLETS.
  - DUE TO SITE CONSTRAINTS, THE SITE MAY OR MAY NOT BALANCE. THE CONTRACTOR IS RESPONSIBLE FOR ALL EARTHWORK IMPORTS AND/OR EXPORTS.
  - THIS LOT DOES NOT LIE WITHIN ANY FLOOD HAZARD ZONE AS SCALED FROM THE FLOOD INSURANCE RATE MAP (FIRM) FOR HAMILTON COUNTY, INDIANA, COMMUNITY HAMILTON, CITY OF WESTFIELD, COMMUNITY NUMBER 18057C, PANEL NUMBER D120F, DATED FEBRUARY 19, 2003.

- NOTES:**
- CONTRACTOR SHALL PROTECT AND NOT DESTROY THE PROPERTY CORNER MONUMENTS DURING CONSTRUCTION.
  - CONTRACTOR TO VERIFY LOCATION, SIZE AND DEPTH OF EXISTING UTILITIES PRIOR TO COMMENCING ANY CONSTRUCTION. CONTACT ENGINEER IF VARIATION EXISTS.

**BENCH MARK INFORMATION**  
 NAVD 88 DATUM USING OPUS SOLUTION  
 #11-58322240 DATED 8-15-2011  
 CPT 800  
 REBAR SET AT N-40.05728089, W-86.13705484  
 ELEV = 898.60  
 TBM 80  
 RAILROAD SPIKE ON THE WEST SIDE OF AN 18" OAK TREE ON THE NORTH PROPERTY LINE IN FENCE ROW 400'± EAST OF A DITCH.  
 ELEV = 908.24'

**CAUTION !!**  
 THE LOCATIONS OF ALL EXISTING UNDERGROUND UTILITIES SHOWN ON THIS PLAN ARE BASED UPON ABOVE GROUND EVIDENCE (including, but not limited to, manholes, inlets, valves and marks made upon the ground by others) AND ARE SPECULATIVE IN NATURE. THERE MAY ALSO BE OTHER EXISTING UNDERGROUND UTILITIES FOR WHICH THERE IS NO ABOVE GROUND EVIDENCE OR FOR WHICH NO ABOVE GROUND EVIDENCE WAS OBSERVED. THE EXACT LOCATIONS OF SAID EXISTING UNDERGROUND UTILITIES SHALL BE VERIFIED BY THE CONTRACTOR PRIOR TO ANY AND ALL CONSTRUCTION.  
 1-800-382-5544  
 CALL TOLL FREE  
 - INDIANA UNDERGROUND -

**STORM SEWER - STRUCTURE DATA TABLE**

STR. NO.	STRUCTURE TYPE	STRUCTURE SIZE	CASTING TYPE	PIPE L.F.	PIPE TYPE	T.O.R.	ELEVATIONS UPSTM	DNSTM	DEPTH UPSTM	DNSTM	GRADE (%)	CONNECT TO STRUCTURE	DIRECTION OF PIPE	REMARKS
1	TYPE "A" INLET	22"x22"	R-3472	125	12 RCP	903.12	899.88	899.45	2.07	2.39	0.35	3	W-E	
2	ADS 2824 BASIN	24"	ADS 2499CGS	65	12 HDPE	903.70	899.67	899.45	4.09	5.29	0.25	3	N-S	
3	TYPE "C" MANHOLE	48"	R-4342	100	15 RCP	903.00	899.45	899.20	2.12	2.57	0.25	6	W-E	
4	TYPE "J" INLET	24"x36"	R-3455-C	120	15 RCP	903.20	899.50	899.20	2.27	2.57	0.25	6	E-W	
5	ADS 2824 BASIN	24"	ADS 2499CGS	65	12 HDPE	903.70	899.39	899.20	3.14	2.84	0.30	6	N-S	
6	TYPE "C" MANHOLE	48"	R-4342	98	21 RCP	903.20	899.20	899.00	2.02	-	0.20	7	N-S	
7	CONCRETE END SECTION	21"	-	-	-	-	899.00	-	-	-	-	-	OUT	OUT
8	OUTLET CONTROL STRUCTURE	-	-	18	18 HDPE	900.90	895.55	895.50	3.65	4.09	0.25	9	E-W	
9	TYPE "C" MANHOLE	48"	R-1772	399	18 HDPE	901.30	895.50	894.50	4.09	5.29	0.25	10	S-N	
10	TYPE "C" MANHOLE	48"	R-1772	191	18 HDPE	901.50	894.50	894.03	5.29	5.47	0.25	11	S-N	
11	TYPE "C" MANHOLE	48"	R-1772	98	18 RCP	901.20	894.03	893.78	5.47	4.87	0.25	19	W-E	
12	ADS 2824 BASIN	22"x22"	R-3472	121	12 RCP	903.50	899.48	899.05	2.86	3.78	0.35	14	W-E	
13	ADS 2824 BASIN	24"	ADS 2499CGS	70	12 HDPE	904.25	899.30	899.05	3.79	3.78	0.35	14	S-N	
14	TYPE "C" MANHOLE	48"	R-1772	87	12 RCP	904.00	899.05	898.75	3.78	4.09	0.35	17	W-E	
15	TYPE "C" MANHOLE	24"x36"	R-3472	123	18 RCP	903.15	899.08	898.75	2.39	3.54	0.25	17	E-W	
16	ADS 2824 BASIN	24"	ADS 2499CGS	70	12 HDPE	904.25	898.92	898.75	4.16	4.09	0.25	17	S-N	
17	TYPE "C" MANHOLE	48"	R-1772	67	21 RCP	904.00	898.75	898.58	3.27	-	0.25	18	S-N	
18	CONCRETE END SECTION	21"	-	-	-	-	898.58	-	-	-	-	-	OUT	OUT
19	OUTLET CONTROL STRUCTURE	-	-	87	24 RCP	900.36	893.78	893.52	4.33	-	0.30	EX	S-N	
20	CONCRETE END SECTION	24"	-	60	24 RCP	-	901.64	901.52	-	-	0.20	21	E-W	
21	CONCRETE END SECTION	24"	-	-	-	-	901.52	-	-	-	-	-	OUT	OUT
22	CONCRETE END SECTION	24"	-	60	24 RCP	-	901.64	901.52	-	-	0.20	23	E-W	
23	CONCRETE END SECTION	24"	-	-	-	-	901.52	-	-	-	-	-	OUT	OUT

NOTE: ALL STRUCTURES DEEPER THAN 4' MUST BE ACCESSIBLE VIA PERMANENTLY INSTALLED STEPS

7280 SHADELAND STATION  
 INDIANAPOLIS, IN 46268-3867  
 TEL: 317.547.5580 FAX: 317.543.0270  
 www.structurepoint.com

AMERICAN  
**STRUCTUREPOINT**  
 INC.

REGISTERED  
 No. 10606572  
 STATE OF INDIANA  
 PROFESSIONAL ENGINEER

CERTIFIED BY

PREPARED FOR:  
**MANSTREET PROPERTY GROUP, LLC**  
 109 W. JACKSON STREET  
 CICERO, INDIANA 46034


PROJECT:  
**MANSTREET HEALTH AND WELLNESS SUITES OF WESTFIELD WESTFIELD, INDIANA**

DATE: 02/03/12  
 DRAWN BY: PED  
 CHK'D BY: KDK  
 JOB NO. 201100738

REVISIONS  
 TAC COMMENTS 03/09/12


SHEET NO.  
**C4.1**  
 OF

PRINT DATE: 3/9/12 PLOT SCALE: 1"=25.849' EDIT DATE: 1/16/12 - 11:02 AM EDITED BY: P00TERY DRAWING FILE: P:\2011\00738.D\DRAWINGS\CIVIL\PLAN SET\201100738.CE.05.C04.1.GP.DWG



**EXISTING LEGEND**

-  Beehive Inlet
-  Tree




BY OTHERS

STM-LINE 1

SCALE: 1"=30' (HORIZ)  
 1"=5' (VERT)



- NOTES:**
- CONTRACTOR SHALL PROTECT AND NOT DESTROY THE PROPERTY CORNER MONUMENTS DURING CONSTRUCTION.
  - CONTRACTOR TO VERIFY LOCATION, SIZE AND DEPTH OF EXISTING UTILITIES PRIOR TO COMMENCING ANY CONSTRUCTION. CONTACT ENGINEER IF VARIATION EXISTS.

**CAUTION !!**  
 THE LOCATIONS OF ALL EXISTING UNDERGROUND UTILITIES SHOWN ON THIS PLAN ARE BASED UPON ABOVE GROUND EVIDENCE (including, but not limited to, manholes, inlets, valves, and marks made upon the ground by others) AND ARE SPECULATIVE IN NATURE. THERE MAY ALSO BE OTHER EXISTING UNDERGROUND UTILITIES FOR WHICH THERE IS NO ABOVE GROUND EVIDENCE OR FOR WHICH NO ABOVE GROUND EVIDENCE WAS OBSERVED. THE EXACT LOCATIONS OF SAID EXISTING UNDERGROUND UTILITIES SHALL BE VERIFIED BY THE CONTRACTOR PRIOR TO ANY AND ALL CONSTRUCTION.

1-800-382-5544  
 CALL TOLL FREE  
 - INDIANA UNDERGROUND -

**OFF-SITE STORM SEWER PLAN & PROFILE (BY OTHERS)**

PREPARED FOR:  
**MAINSTREET PROPERTY GROUP, LLC**  
 109 W. JACKSON STREET  
 CICERO, INDIANA 46034

PROJECT:  
**MAINSTREET HEALTH AND WELLNESS SUITES OF WESTFIELD WESTFIELD, INDIANA**

DATE: 02/03/12  
 DRAWN BY: PED  
 CHK'D BY: KDK  
 JOB NO.: 201100738

REVISIONS	
TAC COMMENTS	03/09/12

SHEET NO.  
**C4.2**  
 OF

7280 SHADELAND STATION  
 INDIANAPOLIS, IN 46256-3857  
 TEL 317.547.5580 FAX 317.543.0270  
 www.structurepoint.com

AMERICAN  
**STRUCTUREPOINT**  
 INC.



REGISTERED  
 No. 10606572  
 STATE OF INDIANA  
 PROFESSIONAL ENGINEER

CERTIFIED BY



CERTIFIED BY

**STORM SEWER PLAN & PROFILE**

PREPARED FOR:

**MAINSTREET PROPERTY GROUP, LLC**  
 109 W. JACKSON STREET  
 CICERO, INDIANA 46034

PROJECT:

**MAINSTREET HEALTH AND WELLNESS  
 SUITES OF WESTFIELD  
 WESTFIELD, INDIANA**

DATE: 02/03/12  
 DRAWN BY: PED  
 CHK'D BY: KDK  
 JOB NO.: 201100738

REVISIONS	
1	TAC COMMENTS 03/09/12

SHEET NO.  
**C4.3**  
 OF

- NOTES:**
- CONTRACTOR SHALL PROTECT AND NOT DESTROY THE PROPERTY CORNER MONUMENTS DURING CONSTRUCTION.
  - CONTRACTOR TO VERIFY LOCATION, SIZE AND DEPTH OF EXISTING UTILITIES PRIOR TO COMMENCING ANY CONSTRUCTION. CONTACT ENGINEER IF VARIATION EXISTS.


**BENCH MARK INFORMATION**  
 NAVD 88 DATUM USING OPUS SOLUTION  
 #11-58322240 DATED 8-15-2011

CPT 800  
 REBAR SET AT N=-40.05728089, W=-86.13705484  
 ELEV = 898.60

TBM 80  
 RAILROAD SPIKE ON THE WEST SIDE OF AN 18" OAK TREE ON THE NORTH PROPERTY LINE IN FENCE ROW 400'± EAST OF A DITCH.  
 ELEV = 908.24

**EXISTING LEGEND**

- Beehive Inlet
- Tree




**PROPOSED GRADING LEGEND**

- M.E. MATCH EXISTING
- EP EDGE OF PAVEMENT
- BC BOTTOM OF CURB
- TC TOP OF CURB
- CONTOURS
- FLOW LINE
- CURB ELEVATIONS
- SPOT ELEVATIONS
- RIDGE LINE

**CAUTION !!**


THE LOCATIONS OF ALL EXISTING UNDERGROUND UTILITIES SHOWN ON THIS PLAN ARE BASED UPON ABOVE GROUND EVIDENCE (including, but not limited to, manholes, inlets, valves, and marks made upon the ground by others) AND ARE SPECULATIVE IN NATURE. THERE MAY ALSO BE OTHER EXISTING UNDERGROUND UTILITIES FOR WHICH THERE IS NO ABOVE GROUND EVIDENCE OR FOR WHICH NO ABOVE GROUND EVIDENCE WAS OBSERVED. THE EXACT LOCATIONS OF SAID EXISTING UNDERGROUND UTILITIES SHALL BE VERIFIED BY THE CONTRACTOR PRIOR TO ANY AND ALL CONSTRUCTION.

1-800-382-5544  
 CALL TOLL FREE  
 - INDIANA UNDERGROUND -



**LINE - STM-01**

SCALE: 1"=30' (HORIZ.)  
 1"=5' (VERT.)



PRINT DATE: 3/9/12 PLOT SCALE: 1:2.5849 EDIT DATE: 1/16/12 - 11:14 AM EDITED BY: POTTIERY DRAWING FILE: P:\2011\00738\0 - DRAWINGS\CIVIL\PLAN SET\201100738.CE.06.C04.3-C04.6.STMPP.DWG

**CAUTION !!**  
 THE LOCATIONS OF ALL EXISTING UNDERGROUND UTILITIES SHOWN ON THIS PLAN ARE BASED UPON ABOVE GROUND EVIDENCE (including, but not limited to, manholes, inlets, valves, and marks made upon the ground by others) AND ARE SPECULATIVE IN NATURE. THERE MAY ALSO BE OTHER EXISTING UNDERGROUND UTILITIES FOR WHICH THERE IS NO ABOVE GROUND EVIDENCE OR FOR WHICH NO ABOVE GROUND EVIDENCE WAS OBSERVED. THE EXACT LOCATIONS OF SAID EXISTING UNDERGROUND UTILITIES SHALL BE VERIFIED BY THE CONTRACTOR PRIOR TO ANY AND ALL CONSTRUCTION.  
 1-800-382-5544  
 CALL TOLL FREE  
 - INDIANA UNDERGROUND -

**NOTES:**  
 1. CONTRACTOR SHALL PROTECT AND NOT DESTROY THE PROPERTY CORNER MONUMENTS DURING CONSTRUCTION.  
 2. CONTRACTOR TO VERIFY LOCATION, SIZE AND DEPTH OF EXISTING UTILITIES PRIOR TO COMMENCING ANY CONSTRUCTION. CONTACT ENGINEER IF VARIATION EXISTS.

**BENCH MARK INFORMATION**  
 NAVD 88 DATUM USING OPUS SOLUTION  
 #11-58322240 DATED 8-15-2011  
 CPT 800  
 REBAR SET AT N-40.05728089, W-86.13705484  
 ELEV = 898.60  
 TBM 80  
 RAILROAD SPIKE ON THE WEST SIDE OF AN 18" OAK TREE ON THE NORTH PROPERTY LINE IN FENCE ROW 400'± OF EAST OF A DITCH.  
 ELEV = 908.24

**EXISTING LEGEND**  
 Beehive Inlet  
 Tree

**PROPOSED GRADING LEGEND**  
 M.E. MATCH EXISTING  
 EP EDGE OF PAVEMENT  
 BC BOTTOM OF CURB  
 TC TOP OF CURB  
 CONTOURS  
 FLOW LINE  
 CURB ELEVATIONS  
 SPOT ELEVATIONS  
 RIDGE LINE

7280 SHADELAND STATION  
 INDIANAPOLIS, IN 46268-3957  
 TEL 317.547.5580 FAX 317.543.0270  
 www.structurepoint.com

AMERICAN  
**STRUCTUREPOINT**  
 INC.

REGISTERED  
 No. 10606572  
 STATE OF INDIANA  
 PROFESSIONAL ENGINEER

CERTIFIED BY





PREPARED FOR:  
**MAINSTREET PROPERTY GROUP, LLC**  
 109 W. JACKSON STREET  
 CICERO, INDIANA 46034

PROJECT:  
**STORM SEWER HEALTH AND WELLNESS SUITES OF WESTFIELD WESTFIELD, INDIANA**

DATE: 02/03/12  
 DRAWN BY: PED  
 CHK'D BY: KDK  
 JOB NO. 201100738

REVISIONS  
 TAC COMMENTS 03/09/12

SHEET NO.  
**C4.4**  
 OF



201100738.CE.06.C04.3-C04.6.STMPP.DWG







**CAUTION !!**  
 THE LOCATIONS OF ALL EXISTING UNDERGROUND UTILITIES SHOWN ON THIS PLAN ARE BASED UPON ABOVE GROUND EVIDENCE ( including, but not limited to, manholes, inlets, valves, and marks made upon the ground by others ) AND ARE SPECULATIVE IN NATURE. THERE MAY ALSO BE OTHER EXISTING UNDERGROUND UTILITIES FOR WHICH THERE IS NO ABOVE GROUND EVIDENCE OR FOR WHICH NO ABOVE GROUND EVIDENCE WAS OBSERVED. THE EXACT LOCATIONS OF SAID EXISTING UNDERGROUND UTILITIES SHALL BE VERIFIED BY THE CONTRACTOR PRIOR TO ANY AND ALL CONSTRUCTION.  
 1-800-382-5544  
 CALL TOLL FREE  
 - INDIANA UNDERGROUND -

**NOTES:**  
 1. CONTRACTOR SHALL PROTECT AND NOT DESTROY THE PROPERTY CORNER MONUMENTS DURING CONSTRUCTION.  
 2. CONTRACTOR TO VERIFY LOCATION, SIZE AND DEPTH OF EXISTING UTILITIES PRIOR TO COMMENCING ANY CONSTRUCTION. CONTACT ENGINEER IF VARIATION EXISTS.

**BENCH MARK INFORMATION**  
 NAVD 88 DATUM USING OPUS SOLUTION  
 #11-5832240 DATED 8-15-2011  
 CPT 800  
 REBAR SET AT N-40.05728089, W-86.13705484  
 ELEV = 898.60  
 TBM 80  
 RAILROAD SPIKE ON THE WEST SIDE OF AN 18" OAK TREE ON THE NORTH PROPERTY LINE IN FENCE ROW 400'± OF EAST OF A DITCH.  
 ELEV = 908.24

- EXISTING LEGEND**
- Beehive Inlet
  - Tree
- PROPOSED GRADING LEGEND**
- M.E. MATCH EXISTING
  - EP EDGE OF PAVEMENT
  - BC BOTTOM OF CURB
  - TC TOP OF CURB
  - CONTOURS
  - FLOW LINE
  - CURB ELEVATIONS
  - SPOT ELEVATIONS
  - RIDGE LINE



PRINT DATE: 3/9/12 PLOT SCALE: 1:2.5849 EDIT DATE: 1/16/12 - 11:14 AM EDITED BY: POTTIERY DRAWING FILE: P:\2011\00738\DRAWINGS\CIVIL\PLAN SET\201100738.CE.06.C04.3-C04.6.STMPP.DWG

7280 SHADELAND STATION  
 INDIANAPOLIS, IN 46256-3957  
 TEL 317.547.5580 FAX 317.543.0270  
 www.structurepoint.com

AMERICAN  
**STRUCTUREPOINT**  
 INC.

KEVIN D. KRAK  
 REGISTERED  
 No. 10606572  
 STATE OF INDIANA  
 PROFESSIONAL ENGINEER

CERTIFIED BY

**STORM SEWER PLAN & PROFILE**

PREPARED FOR:  
**MAINSTREET PROPERTY GROUP, LLC**  
 109 W. JACKSON STREET  
 CICERO, INDIANA 46034

PROJECT:  
**MAINSTREET HEALTH AND WELLNESS SUITES OF WESTFIELD WESTFIELD, INDIANA**

DATE:	02/03/12
DRAWN BY:	PED
CHK'D BY:	KDK
JOB NO.	201100738


REVISIONS	
△ TAC COMMENTS	03/09/12

SHEET NO.  
**C4.6**  
 OF

201100738.CE.06.C04.3-C04.6.STMPP.dwg










- EROSION CONTROL NOTES:**
- CONSTRUCTION ACTIVITY SHALL CONSIST OF UTILITIES, DRAINAGE SWALES AND DETENTION BASIN.
  - PRELIMINARY CONSTRUCTION SCHEDULE: EARTHWORK SHALL BEGIN IN THE SUMMER OF 2012. INSTALLATION OF STORM DRAINAGE STRUCTURES, SANITARY SEWERS AND WATERMANS SHALL BEGIN IN THE SUMMER OF 2012. COMPLETION OF THE PROJECT IS ANTICIPATED IN 2012. THIS SCHEDULE IS SUBJECT TO CHANGE.
  - LAND ALTERATION WHICH STRIPS THE LAND OF VEGETATION, INCLUDING REGRADING, SHALL BE DONE IN A WAY THAT WILL MINIMIZE EROSION.
  - CONTRACTOR SHALL COMPLY WITH ALL STATE AND LOCAL ORDINANCES THAT APPLY.
  - THIS PLAN SHALL NOT BE CONSIDERED ALL INCLUSIVE AS THE CONTRACTOR SHALL TAKE ALL NECESSARY PRECAUTIONS TO PREVENT SOIL SEDIMENT FROM LEAVING THE SITE.
  - ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE INSTALLED IF DEEMED NECESSARY BY ON SITE INSPECTION.
  - SEDIMENT LADEN WATER SHALL BE DETAINED BY EROSION CONTROL PRACTICES AS NEEDED TO MINIMIZE SEDIMENTATION IN THE RECEIVING STREAM. NO STORM WATER SHALL BE DISCHARGED FROM THE SITE IN A MANNER THAT CAUSES EROSION AT THE POINT OF DISCHARGE.
  - WASTES AND UNUSED BUILDING MATERIALS SHALL NOT BE ALLOWED TO BE CARRIED FROM THE SITE BY STORM WATER RUNOFF. PROPER DISPOSAL OF ALL WASTES AND UNUSED BUILDING MATERIALS IS REQUIRED.
  - SEDIMENT BEING TRACKED ONTO PUBLIC OR PRIVATE ROADWAYS SHALL BE MINIMIZED. CLEARED SEDIMENT SHALL BE RETURNED TO THE SITE FOR DISPOSAL.
  - SOIL WHICH HAS ACCUMULATED NEXT TO EROSION CONTROL DEVICES SHALL BE COLLECTED AND RE-DISTRIBUTED ON SITE AFTER EACH RAINFALL EVENT, AND AT LEAST ONCE A WEEK.
  - IF INSTALLATION OF STORM DRAINAGE SYSTEM SHOULD BE INTERRUPTED BY WEATHER OR NIGHTFALL, THE PIPE ENDS SHALL BE COVERED WITH FILTER FABRIC.
  - EXISTING VEGETATION SHALL BE PRESERVED IN AREAS NOT DISTURBED BY CONSTRUCTION ACTIVITY.
  - THERE ARE NO BORROW AREAS OTHER THAN THOSE DESIGNATED.
  - ALL APPLICABLE EROSION CONTROL MEASURES SHALL BE PLACED BEFORE ANY LAND DISTURBING ACTIVITIES.
  - SCHEDULE OF EROSION CONTROL ACTIVITIES:
    - INSTALL INLET PROTECTION AROUND INLETS IMMEDIATELY UPON COMPLETION OF THE STRUCTURE. REMOVE INLET PROTECTION FOR PAVING OPERATION. REPLACE INLET PROTECTION AFTER PAVING IS COMPLETE. INLET PROTECTION SHALL REMAIN IN PLACE UNTIL VEGETATION IS ESTABLISHED ON SEEDING AREAS BEHIND THE CURB.
    - THE DURATION OF TIME WHICH AN AREA REMAINS EXPOSED SHALL BE KEPT TO A PRACTICAL MINIMUM. THE AREA SHALL BE STABILIZED AS SOON AS POSSIBLE. TEMPORARY VEGETATION OR MULCHING SHALL BE USED TO PROTECT EXPOSED AREAS IF PERMANENT VEGETATION CANNOT BE SEEDING WITHIN 14 DAYS OF CEASING OR MORE THAN 21 DAYS OR AS DIRECTED BY THE ENGINEER.
    - TOPSOIL REPLACEMENT SHALL TAKE PLACE FROM MARCH 1 TO OCTOBER 31. STOCKPILE TOPSOIL AT ALL OTHER TIMES OF THE YEAR. PERMANENT AND FINAL VEGETATION AND STRUCTURAL EROSION CONTROL DEVICES SHALL BE INSTALLED WITHIN SEVEN (7) DAYS AFTER FINAL GRADING OR AS SOON AS POSSIBLE.
  - CONTRACTOR SHALL BE RESPONSIBLE FOR FILING A NOTICE OF INTENT WITH THE INDIANA DEPARTMENT OF ENVIRONMENTAL MANAGEMENT.
  - APPLY FERTILIZER AT A RATE ADEQUATE TO PROVIDE 1 LB. OF ACTUAL NITROGEN PER 1,000 SQUARE FEET. USE COMMERCE GRADE COMPLETE FERTILIZER OF NEUTRAL CHARACTER CONSISTING OF FAST AND SLOW RELEASE NITROGEN, 50 PERCENT DERIVED FROM NATURAL ORGANIC SOURCES OF UREA-FORM, PHOSPHOROUS, AND IN FOLLOWING COMPOSITION:
    - FERTILIZER FOR LAWNS: PROVIDE A FAST RELEASE FERTILIZER WITH A COMPOSITION OF 1 LB PER 1,000 SQ. FT. OF ACTUAL NITROGEN, 4 PERCENT PHOSPHOROUS, AND 2 PERCENT POTASSIUM BY WEIGHT.
    - SLOW-RELEASE FERTILIZER FOR TREES AND SHRUBS: GRANULAR FERTILIZER CONSISTING OF 50 PERCENT WATER-INSOLUBLE NITROGEN, PHOSPHOROUS AND POTASSIUM MADE UP OF A COMPOSITION BY WEIGHT OF 5 PERCENT.
  - ADD LIME TO TOPSOIL TO OBTAIN A pH RANGE OF 6.0 TO 7.0. LIME SHALL BE ASTM C 802, CLASS 7, AGRICULTURAL LIME CONTAINING A MINIMUM OF 80 PERCENT CALCIUM CARBONATE EQUIVALENT, WITH A MINIMUM 99 PERCENT PASSING A NO. 8 (2.36 mm) SIEVE, AND A MINIMUM 75 PERCENT PASSING A NO. 50 (250 MICROMETER) SIEVE.
  - CONSTRUCTION TRAFFIC SHALL ENTER THE SITE AT DRIVES WHICH ARE CURRENTLY PAVED.
  - CONTRACTOR TO SEED ALL DISTURBED AREAS. FINISH GRADE TO BE SEED AND STRAW.
  - CONTRACTOR SHALL MONITOR TRUCK WASHING AND SEDIMENT TRACKING ONTO STREETS. STREET CLEANING WILL BE REQUIRED BY OWNERS OF FISHERS OF THE HAMILTON COUNTY SOIL AND WATER CONSERVATION DISTRICT IF ROADWAYS HAVE SOIL FROM THE SITE TRACKED ONTO THEM.



- EROSION CONTROL BLANKET (SURFACE APPLIED) INSTALLATION REQUIREMENTS**
- SELECT THE TYPE AND WEIGHT OF EROSION CONTROL BLANKET TO FIT THE SITE CONDITIONS (e.g., SLOPE, CHANNEL, FLOW VELOCITY).
  - INSTALL ANY PRACTICES NEEDED TO CONTROL EROSION AND RUNOFF, SUCH AS TEMPORARY OR PERMANENT DIVERSION, SEDIMENT BASIN OR TRAP, SILT FENCE.
  - GRADE THE SITE AS SPECIFIED IN THE CONSTRUCTION PLAN.
  - ADD TOPSOIL WHERE APPROPRIATE.
  - PREPARE THE SEEDBED, FERTILIZE (AND LIME, IF NEEDED), AND SEED THE AREA IMMEDIATELY AFTER GRADING.
  - FOLLOWING MANUFACTURER'S DIRECTIONS, LAY THE BLANKETS ON THE SEEDING AREA SUCH THAT THEY ARE IN CONTINUOUS CONTACT WITH THE SOIL AND THAT THE UPSLOPE OR UPSLOPE ONES OVERLAP THE LOWER ONES BY AT LEAST 6 IN.
  - TUCK THE UPPERMOST EDGE OF THE UPPER BLANKETS INTO A CHECK SLOT (SILT TRENCH), BACKFILL WITH SOIL, AND TAMP DOWN.
  - ANCHOR THE BLANKETS AS SPECIFIED BY THE MANUFACTURER. THIS TYPICALLY INVOLVES DRIVING 6-8 IN. METAL STAPLES INTO THE GROUND IN A PATTERN DETERMINED BY THE SITE CONDITIONS.
- EROSION CONTROL BLANKET (SURFACE APPLIED) MAINTENANCE REQUIREMENTS**
- DURING VEGETATIVE ESTABLISHMENT INSPECT AFTER STORM EVENTS FOR ANY EROSION BELOW THE BLANKET.
  - IF ANY AREA SHOWS EROSION PULL BACK THAT PORTION OF THE BLANKET COVERING IT, ADD SOIL, RE-SEED THE AREA, AND RE-LAY AND STAPLE THE BLANKET.
  - AFTER VEGETATIVE ESTABLISHMENT CHECK THE TREATED AREA PERIODICALLY.

STABILIZATION PRACTICE	JAN.	FEB.	MAR.	APR.	MAY	JUNE	JULY	AUG.	SEPT.	OCT.	NOV.	DEC.
PERMANENT SEEDING		A										
DORMANT SEEDING	B											
TEMPORARY SEEDING		C	E									

- A = KENTUCKY BLUEGRASS 100 LBS./ACRE; CREEPING RED FESCUE 100 LBS./ACRE; HYDROSEEDED  
 B = KENTUCKY BLUEGRASS 120 LBS./ACRE; CREEPING RED FESCUE 120 LBS./ACRE; HYDROSEEDED  
 C = SPRING OATS 3 BUSHELS/ACRE  
 D = WHEAT OR RYE 2 BUSHELS/ACRE  
 E = ANNUAL RYE GRASS 40 LBS./ACRE (1 LB/1000 SQ. FT.)  
 \*/\* = IRRIGATION OBSERVED DURING JUNE, JULY, AUGUST AND/OR SEPTEMBER



7880 SHADELAND STATION  
 INDIANAPOLIS, IN 46263-9877  
 TEL 317.547.5586 FAX 317.543.0270  
 www.d2lwr.com

AMERICAN STRUCTUREPOINT INC.

REGISTERED PROFESSIONAL ENGINEER  
 No. 10606572  
 STATE OF INDIANA  
 CERTIFIED BY

PREPARED FOR:  
**MAINSTREET PROPERTY GROUP, LLC**  
 109 W. JACKSON STREET  
 CICERO, INDIANA 46034

PROJECT:  
**MAINSTREET HEALTH AND WELLNESS SUITES OF WESTFIELD WESTFIELD, INDIANA**

DATE: 02/03/12  
 DRAWN BY: PED  
 CHK'D BY: KDK  
 JOB NO.: 20110738

REVISIONS  
 TAC COMMENTS 03/09/12

**D2 LAND & WATER RESOURCE INC.**  
 P.O. BOX 20792  
 INDIANAPOLIS, IN 46220  
 PHONE (317) 917-2180  
 FAX (317) 917-2181  
 TOLL FREE (800) 597-2180  
 www.d2lwr.com

SHEET NO.  
**C5.2**  
 OF

**SITE NAME:**

The area scheduled for construction is known as "Mainstreet Health & Wellness Suites of Westfield" (hereinafter referred to as the "Project").

**PROJECT LOCATION:**

The property is located at southwest corner of E 11th St and future 186th St in Westfield, Indiana, at a latitude of 40°03'24" N and a longitude of 86°08'27" W.

**OWNER'S INFORMATION:**

Name: Mainstreet Property Group, LLC
Address: 109 West Jackson Street
Representative: Henry Nuckols
Title: Director of Construction and Asset Management
Telephone: (317) 420-0205
Facsimile: (317) 420-0206

**OPERATOR'S INFORMATION:**

Name: Mainstreet Property Group, LLC
Address: 109 West Jackson Street
Representative: Henry Nuckols
Title: Director of Construction and Asset Management
Telephone: (317) 420-0205
Facsimile: (317) 420-0206

**NOTICE OF INTENT:**

All parties defined as owners or operators must submit a Notice of Intent (NOI) at least 48 hours prior to commencement of on-site construction activities. Submittal of late NOIs is not prohibited; however, authorization under the construction general permit is only for discharges that occur after permit coverage is granted. Unpermitted discharges may be subject to enforcement actions by the EPA. For the purposes of this permit, an operator is defined as any party meeting either of the following requirements:

- a. The party has operational control over construction plans and specifications, including the ability to make modifications to those plans and specifications.
b. The party has day-to-day operational control of those activities at a project that are necessary to ensure compliance with a storm water pollution prevention plan for the site or other permit conditions.

**A2 11" x 17" PLAT:**

Refer to Site Plan

**A3 PROJECT NARRATIVE:**

This project consists of the construction of the development of approximately 7.6 acres in Westfield, Indiana. The development includes the construction of a skilled care and assisted living facility including infrastructure, not limited to the following activities: removal and stockpiling of topsoil and installation of sanitary sewers and laterals, water laterals, storm sewers, and other utilities. The site shall be paved and landscaped.

The drainage plans for the site include a storm sewer designed for conveyance of 10-year flood discharges to two proposed detention pond along the southern and northern property lines.

**A4 VICINITY MAP:**

Refer to Title Sheet

**A5 LEGAL DESCRIPTION OF PROJECT SITE:**

Record Description:

**PROPERTY DESCRIPTION:**

A part of the Northwest Quarter of Section 36, Township 19 North, Range 3 East of the Second Principal Meridian, in Washington Township, Hamilton County, Indiana, described as follows:

Commencing at the Northeast corner of the Northwest Quarter of said section; thence South 89 degrees 11 minutes 02 seconds West 905.68 feet along the north line of said quarter section to the point of beginning; thence South 0 degrees 20 minutes West 825.56 feet; thence South 88 degrees 50 minutes 13 seconds West 398.77 feet; thence North 0 degrees 20 minutes 06 seconds East 827.98 feet to the aforementioned north line; thence North 89 degrees 11 minutes 02 seconds East 398.71 feet along said north line to the point of beginning and containing 7.566 acres more or less:

**A6 LOCATION OF ALL LOTS AND PROPOSED SITE IMPROVEMENTS:**

The site will not be subdivided; therefore, there are no individual lots on the property. The Site Plan shows the proposed site improvements.

**A7 HYDROLOGIC UNIT CODE (HUC):**

05120201090030

**A8 STATE AND FEDERAL WATER QUALITY PERMITS:**

None are required for this project.

**A9 SPECIFIC POINT WHERE STORMWATER DISCHARGE WILL LEAVE THE SITE:**

Stormwater drainage from the site will be conveyed by a proposed storm sewer to two proposed detention ponds located along the southern and northern sides of the site. The ultimate receiving waters for the detention pond is Cool Creek-Grossy Branch/Little Cool Creek.

**A10 LOCATION AND NAME OF ALL WETLANDS, LAKES, AND WATERCOURSES ON AND ADJACENT TO THE SITE:**

Cool Creek Drain is located west of the project site.

**A11 IDENTIFICATION OF ALL RECEIVING WATERS:**

The ultimate receiving water is Cool Creek-Grossy Branch/Little Cool Creek.

**A12 IDENTIFICATION OF ALL POTENTIAL DISCHARGES TO GROUND WATER:**

There are no locations on site where surface water may be discharged into ground water.

**A13 100-YEAR FLOODPLAINS, FLOODWAYS, AND FLOODWAY FRINGS:**

The site does not lie within any floodplain, floodway, or floodway fringe. The information was obtained from Flood Insurance Rate Map Panel 18057C0120F dated February 19, 2003 for Hamilton County, Indiana.

**A14 PRE-CONSTRUCTION AND POST-CONSTRUCTION ESTIMATE OF PEAK DISCHARGE:**

Pre-construction 10-year discharge: 13.89 cfs
Post-construction 10-year discharge: 5.97 cfs

**A15 ADJACENT LAND USE:**

North: Park
East: Agricultural
South: Agricultural
West: Agricultural

**A16 LOCATIONS AND APPROXIMATE BOUNDARIES OF ALL DISTURBED AREAS:**

Refer to the Erosion Control Plan for the construction limits

**A17 IDENTIFICATION OF EXISTING VEGETATIVE COVER:**

At this time, crop cover exists.

**A18 SOILS MAP INCLUDING SOIL DESCRIPTION AND LIMITATIONS:**

Soil information from the county Soil Survey is on the Erosion Control Plan. This site has Brookston siltly clay loam, Crosby silt loam, and Miami silt loam soils.

The suitability of the soils for dwellings with basements ranges from somewhat limited to very limited. The on-site soil will be treated as recommended by the geotechnical engineer if the conditions are unsuitable for the pavement system. Remedial treatments may include, but are not limited to, removal of unsuitable soil and backfilling with engineered material, installation of a geofabric within or under the pavement system, or treatment of the subgrade with lime.

The suitability of the soils for local roads and streets is listed as very limited. The on-site soil will be treated as recommended by the geotechnical engineer if the conditions are unsuitable for the pavement system. Remedial treatments may include, but are not limited to, removal of unsuitable soil and backfilling with engineered material, installation of a geofabric within or under the pavement system, or treatment of the subgrade with lime.

Other suitability or limitations of the soil for the other classifications of use listed in the table are not applicable to this project.

**A19 LOCATIONS, SIZE, AND DIMENSIONS FOR PROPOSED STORMWATER SYSTEMS:**

Locations of stormwater systems: See Grading Plan
Size of storm sewer: See Grading Plan
Details of storm inlets and manholes: See Site Details

**A20 PLANS FOR ANY OFF-SITE CONSTRUCTION ACTIVITIES ASSOCIATED WITH THIS PROJECT:**

Off site construction activities shall consist of connections to existing utility services.

**A21 LOCATIONS OF PROPOSED SOIL STOCKPILES AND/OR BORROW/DISPOSAL:**

Excess soil shall be immediately stockpiled and seeded and/or removed from the construction site in accordance with all applicable laws.

**A22 EXISTING SITE TOPOGRAPHY:**

Refer to the Existing Topography Plan Sheet.

**A23 PROPOSED FINAL SITE TOPOGRAPHY:**

Refer to the Grading Plan.

**B1 DESCRIPTION OF POTENTIAL POLLUTANT SOURCES ASSOCIATED WITH CONSTRUCTION ACTIVITIES:**

The following potential pollutant sources may be associated with construction activities on site:

- 1. Material storage areas (more specifically described below).
2. Construction waste material.
3. Fuel storage areas and fueling stations.
4. Exposed soils.
5. Leaking vehicles and equipment.
6. Sanitary waste from temporary toilet facilities.
7. Litter.
8. Windblown dust.
9. Soil tracking off site from construction equipment.

The following construction materials will be staged or stored on site at various points during development of the site:

- 1. Structural fill.
2. Road Base.
3. Plastic drainage pipe.
4. Water main pipe and appurtenances.
5. Concrete drainage pipe.
6. Concrete culverts.
7. Precast concrete manholes.
8. Rock rip-rap.

**B2 SEQUENCE DESCRIBING STORMWATER QUALITY MEASURE IMPLEMENTATION RELATIVE TO LAND-DISTURBING ACTIVITIES:**

- 1. Install construction entrance.
2. Utilize the gravel construction entrance for installation of the perimeter silt fence. Add stone if needed. Post the NOI at the entrance. Add protection measures to existing inlets.
3. Install staging area, fueling station, material storage area and concrete truck washout.
4. Strip the top soil and grade.
5. Complete the cut and fill on the site. Final grade and seed the pond slopes. Install check dams or stabilize the slopes with erosion control blankets.
6. Prior to building construction install stone surface for paved areas.
7. Building pads left dormant for more than 15 days, must be temporarily seeded.
8. Install staging area for building materials. Start building construction.
9. Install storm sewer and other utilities. Provide inlet protection immediately upon completion of the inlet and install riprap outlet protection prior to installing outlets. Final grade and stabilize slopes when inlets are functioning.
10. Seed the perimeter of the site.
11. Complete utility installation, curbs, paving and building construction.
12. Install landscaping plant material and stabilize all disturbed areas.
13. Remove all erosion and sediment control practices when areas have a uniform grass cover.

**B3 STABLE CONSTRUCTION ENTRANCE LOCATIONS AND SPECIFICATIONS:**

Refer to the Erosion Control Plan for location and Erosion Control Details for details.

**B4 SEDIMENT CONTROL MEASURES FOR SHEET FLOW AREAS:**

Sheet flow areas will be protected by seed and mulch or hydroseeding. Erosion control blankets will be installed on sloped areas where the slope exceeds 6:1 (horizontal to vertical). Silt Fence will be installed to prevent sedimentation from leaving the site. Because lengths and heights of the slopes are small, more aggressive erosion control measures were not considered.

**B5 SEDIMENT CONTROL MEASURES FOR CONCENTRATED FLOW AREAS:**

There are no proposed concentrated flow areas on-site.

Straw bales and silt fences will not be allowed as concentrated flow protection measures.

**B6 STORM SEWER INLET PROTECTION MEASURE LOCATIONS AND SPECIFICATIONS:**

The contractor shall install inlet protection in each inlet in paved areas and silt fence inlet protection around inlets in grass areas during construction. Refer to the Erosion Control Plan for locations and refer to Erosion Control Details for details.

Straw bales alone will not be allowed as inlet protection measures.

**B7 RUNOFF CONTROL MEASURES:**

Not applicable.

**B8 STORMWATER OUTLET PROTECTION SPECIFICATIONS:**

Stormwater outlets will be protected by riprap aprons. Refer to the Erosion Control Plan for locations and the Erosion Control Details for details.

**B9 GRADE STABILIZATION STRUCTURE LOCATIONS AND SPECIFICATIONS:**

Rip rap aprons at outlets will be utilized to prevent grade destabilization. Refer to Erosion Control Plan for locations and Erosion Control Details for details.

**B10 LOCATION, DIMENSIONS, SPECIFICATIONS, AND CONSTRUCTION DETAILS OF EACH STORMWATER QUALITY MEASURE:**

The detention pond will provide a sediment removal function in addition to the primary function of controlling peak discharges from the site. Temporary or permanent surface stabilization required for thin or bare area that is inactive for 15 days or more.

**B11 TEMPORARY SURFACE STABILIZATION METHODS APPROPRIATE FOR EACH SEASON:**

Refer to the Erosion Control Details, within the Seasonal Soil Protection Chart.

**B12 PERMANENT SURFACE STABILIZATION SPECIFICATIONS:**

- A. Loosen lawn area to a minimum depth of 6 inches. Mix soil amendments and fertilizers with topsoil at rates specified. Organic soil amendments such as peat, compost, or manure shall be applied at 2" depth evenly over soil and incorporated into the top 6" of topsoil. Provide fertilizer with percentage of nitrogen required to provide not less than 1 pound of actual nitrogen per 1,000 sq. ft. of lawn area and not less than 4 percent phosphoric acid and 2 percent potassium. At least 50 percent of nitrogen to be organic form. Delay mixing of fertilizer if planting will not follow plowing of soil within a few days.
B. Fertilizer for lawns: provide a fast release fertilizer with a composition of 1 lb per 1,000 sq. ft. of actual nitrogen, 4 percent phosphorous, and 2 percent potassium by weight.
C. Slow-release fertilizer for trees and shrubs: granular fertilizer consisting of 50 percent water-insoluble nitrogen, phosphorous and potassium made up of a composition by weight of 5 percent.
D. Grade lawn and grass areas to a smooth, even surface with loose, uniformly fine texture. Limit fine grading to areas that can be planted within immediate future. Remove trash, debris, stones larger than 1 inch diameter, and other objects that may interfere with planting or maintenance operations.
E. Sow seed using a spreader or seeding machine. Do not seed when wind velocity exceeds 5 miles per hour. Distribute seed evenly over entire area by sowing equal quantity in 2 directions at right angles to each other.
F. Rake seed lightly into top 1/8 inch of soil, roll lightly, and water with a fine spray.
G. Install erosion control blankets as indicated on the plan.
H. Protected seeded areas against erosion by spreading clean, seed-free straw mulch after completion of seeding operations. Spread uniformly to form a continuous blanket not less than 1-1/2 inches loose measurements over seeded areas.
I. Water newly planted lawn areas and keep moist until new grass is established. Immediately repair any lawn areas disturbed by construction activities including tree and shrub installation.
J. Refer to the Erosion Control Details, within the Seasonal Soil Protection Chart for timing of temporary and permanent seeding and grass seed specifications.

**B13 MATERIAL HANDLING AND SPILL PREVENTION PLAN:**

**Solid Waste Disposal:**

No solid material, including building materials, is permitted to be discharged to surface waters or buried on site. All solid waste materials, including disposable materials incidental to the construction activity, must be collected in containers or closed dumpster's. The collection containers must be emptied periodically and the collected material hauled to a landfill permitted by the State and/or appropriate local municipality to accept the waste for disposal.

A foreman or supervisor should be designated in writing to oversee, enforce, and instruct construction workers on proper solid waste procedures.

**Hazardous Waste:**

Whenever possible, minimize the use of hazardous materials and generation of hazardous wastes. All hazardous waste materials will be disposed in the manner specified by federal, state, or local regulations or by the manufacturer.

Use containment berms in fueling and maintenance areas and where potential for spills is high.

A foreman or supervisor should be designated in writing to oversee, enforce and instruct construction workers on proper hazardous waste procedures. The location of any hazardous waste storage areas should be indicated on the stormwater pollution prevention plan by the operator following on-site location of the facility.

**Dust Control/Off-Site Vehicle Tracking:**

During construction, water trucks should be used, as needed, by each contractor or subcontractor to reduce dust. After construction, the site should be stabilized to reduce dust.

Construction traffic should enter and exit the site at a Construction Entrance with a rock pad or equivalent device. The purpose of the rock pad is to minimize the amount of soil and mud that is tracked onto existing streets. If sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize offsite impacts.

**Sanitary/Septic:**

Contractors and subcontractors must comply with all state and local sanitary sewer, portable toilet, or septic system regulations. Sanitary facilities shall be provided at the site by each contractor or subcontractor throughout construction activities. The sanitary facilities should be utilized by all construction personnel and be serviced regularly. All expenses associated with providing sanitary facilities are the responsibility of the contractors and subcontractors. The location of any sanitary facilities should be indicated on the stormwater pollution prevention plan by the operator following on-site location of said facilities.

**Water Source:**

Water used to establish and maintain grass, to control dust, and for other construction purposes must originate from a public water supply or private well approved by the State or local health department.

**Equipment Fueling and Storage Areas:**

Equipment fueling, maintenance, and cleaning should only be completed in protected areas (i.e., bermed area). Leaking equipment and maintenance fluids will be collected and not allowed to discharge onto soil where they may be washed away during a rain event.

Equipment wash down (except for wheel washes) should take place within an area surrounded by a berm. The use of detergents is prohibited.

**Hazardous Material Storage:**

Chemicals, paints, solvents, fertilizers, and other toxic or hazardous materials should be stored in their original containers (if original container is not resealable, store the products in clearly labeled, waterproof containers). Except during application, the containers should be kept in trucks or in bermed areas within covered storage facilities. Runoff containing such materials shall be collected, removed from the site, and disposed of in accordance with the federal, state, and local regulations.

As may be required by federal, state or local regulations, the Contractor should have a Hazardous Materials Management Plan and/or Hazardous Materials Spill and Prevention Program in place. A foreman or supervisor should be designated in writing to oversee, enforce, and instruct construction workers on proper hazardous materials storage and handling procedures. The location of any hazardous material storage areas should be indicated on the stormwater pollution prevention plan by the operator following on-site location of the storage areas.

**Material Handling and Spill Prevention:**

Discharge of hazardous substances or oil into stormwater is subject to reporting requirements. In the event of a spill of a hazardous substance, the operator is required to notify the National Response Center (1-800-424-8802) to properly report the spill. In addition, the operator shall submit a written description of the release (including the type and amount of material released, the date of the release, the circumstances of the release, and the steps to be taken to prevent future spills) to the local Soil and Water Conservation District. The SWPPP must be revised within 14 calendar days after the release to reflect the release, stating the information above along with modifications to minimize the possibility of future occurrences. Each contractor and subcontractor is responsible for complying with these reporting requirements.

**Concrete Washout:**

All concrete trucks waste material shall be completely contained and disposed in accordance with all local, state, and federal regulations. A pit or container is required when cleaning concrete chutes.

**Spill Response Plan:**

Minor - Small spills that typically involve oil gasoline, paint, hydraulic fluid etc. Minor spills can be controlled by the first responder at the discovery of the spill.
• Contain spill to prevent material from entering storm or ground water. Do not flush with water or bury.
• Use absorbent material to clean-up spill material and any subsequently contaminated soil and dispose of properly.

Semi-significant Spills - Approximately ten gallons or less of pollutant with no contamination of ground or surface waters. Minor spills can be generally controlled by the first responder with help from other site personnel. This response may require other operations to stop to make sure the spill is quickly and safely addressed. At the discovery of the spill:
• Contain spill to prevent material from entering storm or ground water. Do not flush with water or bury.
• Use absorbent material to clean-up spills and dispose of properly. Spills on impervious surfaces should be contained with a dry absorbent. Spills on clayey soils should be contained by constructing an earthen dike and should be disposed of as soon as possible to prevent migration deeper into the soil and groundwater. Dispose of contaminated soils or absorbents properly.
• Contact 911 if this spill could be a safety issue.
• Contact supervisors and designated inspectors immediately
• Contaminated solids to be removed to an approved landfill.

Major or Hazardous Spills - More than ten gallons, there is the potential for death, injury or illness to humans or animals or has the potential for environmental or groundwater pollution.
• Control or contain the spill without risking bodily harm. Temporarily plug storm drains if possible to prevent migration of the spill into the stormwater system.
• Immediately contact the local Fire Department at 911 to report any hazard material spill.
• Contact supervisors and designated inspectors immediately. Other county or municipal officials (City of Westfield Engineering Department) responsible for storm water facilities should be contacted as well. The contractor is responsible for having these contact numbers available at the job site. A written report should be submitted to the owner as soon as possible.
• As soon as possible but within 2 hours of discovery, contact the Department of Environmental Management, Office of Emergency Response 1-888-233-7745. The following information should be noted for future reports to IDEM or the National Response Center.
o Name, address and phone number of person making the spill report
o The location of the spill
o The time of the spill
o Identification of the spilled substance
o Approximate quantity of the substance that has been spilled or may be further spilled
o The duration and source of the spill
o Name and location of the damaged waters
o Name of spill response organization
o What measures were taken in the spill response
o Other information that may be significant

Additional regulation or requirements may be present. A spill response professional should be consulted to make sure all appropriate and required steps have been taken. Contaminated solids should only be removed from the site after approval is given by Emergency Response.

**B14 MONITORING AND MAINTENANCE GUIDELINES FOR EACH PROPOSED STORMWATER QUALITY MEASURE:**

**Inspection Schedule/Reporting:**

All impacted areas, as well as all erosion and sediment control devices, will be inspected every seven (7) calendar days and within 24 hours after a rainfall of 0.5 inch or greater. Where sites have been final or temporarily stabilized or on sites where runoff is unlikely due to winter conditions (e.g., site is covered with snow, ice, or frozen ground exists), such inspections shall be conducted at least once every month.

Inspections shall be conducted and a written report prepared, by a designated and qualified person familiar with the USEPA NPDES Storm Water General Permit, this SWPPP, and the Project.

Inspection reports shall be completed including scope of the inspection, name(s) and qualifications of personnel making the inspection, the date of the inspection, observations relating to the implementation of the SWPPP, and any actions taken as a result of incidents of noncompliance during the inspection. The inspection report should state whether the site was in compliance or identify any incidents of noncompliance. The contractor shall keep a copy of the inspection reports on site and permanently for a period of two years following construction. The on-site reports may be requested by inspections conducted by the local Soil and Water Conservation District.

**Construction Entrance Inspections:**

Locations where vehicles exit the site shall be inspected for evidence of off-site sediment tracking. Each contractor and subcontractor shall be responsible for maintaining the Construction Entrance and other controls as described in this SWPPP.

**Material Storage Inspections:**

Inspectors must evaluate areas used for storage of materials that are exposed to precipitation. The purpose is to ensure that materials are protected and/or impounded so that pollutants cannot discharge from storage areas. Off-site material storage areas used solely by the subcontractor are considered to be part of the project and must be included in the erosion control plans and the site inspection reports.

**Soil Stabilization Inspections:**

Seeded areas will be inspected to confirm that a healthy stand of vegetation is maintained. The site has achieved final stabilization once all areas are covered with pavement or have a stand of vegetation with at least 70% of the background vegetation density. The density of 70% or greater must be maintained to be considered as stabilized. The operator or their representative will water, fertilize, and reseed disturbed areas as needed to achieve this goal.

**Erosion and Sediment Control Inspections:**

All controls should be inspected at least once every seven (7) calendar days and following any storm event of 0.5 inch or greater. The following is a list of inspection/maintenance practices that will be used for specific controls:

- 1. Geotextiles/Erosion Control Mats: Missing or loose matting must be replaced or re-anchored.
2. Inlet Protection: Sediment should be removed when it reaches approximately one-half the height of the fence. If a sump is used, sediment should be removed when the volume of the basin is reduced by 50%.
3. Diversion Swales: Clean debris or other obstructions as needed. Damage from storms or normal construction activities (i.e., tire ruts) shall be repaired immediately.
4. Mulching: Inspect for thin or bare spots caused by natural decomposition or weather-related events. Mulch in high

- 5. Sediment Trap: Accumulated silt shall be removed and the basin shall be regarded to its original dimensions at such point that the capacity of the impoundment has been reduced to one-half of its original storage capacity. The removed sediment shall be stockpiled or redistributed in areas that are protected from erosion.
6. Sediment Basin: Inspect frequently to check for damage and to ensure obstructions are not diminishing the effectiveness of the structures. Sediment shall be removed and the basin shall be regarded to its original dimensions at such point that the capacity of the impoundment has been reduced to 20% of its original storage capacity. The removed sediment shall be stockpiled or redistributed in areas that are protected from erosion.
7. Silt Fence: Removal of built-up sediment will occur when the sediment reaches one-third the height of the fence.
8. Stabilized Construction Entrance: Periodic regarding and top dressing with additional stones.
9. Straw Bales: Replace straw bales that show signs of deterioration.
10. Vegetation: Protect newly seeded areas from excessive runoff and traffic until vegetation is established. Establish a watering and fertilizing schedule.
11. Good Housekeeping: Litter, construction debris, and construction chemicals exposed to stormwater shall be prevented from becoming a pollutant source for stormwater discharges through screening of outfalls and daily pickup of litter.

In the event that sediment escapes the construction site, off-site accumulations of sediment must be removed at a frequency sufficient to minimize adverse impacts. An example of this may be the situation where sediment has washed into the street and could be carried into the storm sewers by the next rainfall and/or pose a safety hazard to users of public streets.

**Modifications/Revisions to SWPPP:**

Based on inspection results, any necessary modification to this SWPPP shall be implemented within seven (7) calendar days of the inspection. A modification is necessary if a control measure or operational procedure does not provide adequate pollutant control. All revisions shall be recorded on a Record of Revisions within seven calendar days of the inspection.

It is the responsibility of the operator to maintain effective pollutant discharge controls. Physical site conditions or contractor/subcontractor practices could make it necessary to install more controls than were originally planned. For example, localized concentrations of surface runoff or unusually steep areas could require additional silt barrier or other structural controls. Assessing the need for and installing additional controls will be a continuing contractor/subcontractor responsibility until final stabilization is achieved. Contractors and subcontractors implementing this SWPPP must remain alert to the need to periodically refine and update this SWPPP in order to accomplish the intended goals.

**Notice of Termination:**

Compliance of the site with the General Construction Permit remains the responsibility of all operators that have submitted an NOI until such time as they have submitted a Notice of Termination (NOT). The permittee's authorization to discharge under the General Construction Permit terminates at midnight of the day the NOT is signed.

All permittees must submit an NOI within thirty (30) days after one or more of the following conditions have been met:

- 1. Final stabilization has been achieved on all portions of the site for which the permittee was responsible.
2. Another operator/permittee has assumed control over all areas of the site that have not been finally stabilized.
3. In residential construction operations, temporary stabilization has been completed and the residence has been transferred to the homeowner.

**B15 EROSION AND SEDIMENT CONTROL SPECIFICATIONS FOR INDIVIDUAL BUILDING LOTS:**

Since the entire site is under a single ownership, there are not any individual building lots.

**C1 DESCRIPTION OF POLLUTANTS AND THEIR SOURCES ASSOCIATED WITH THE PROPOSED LAND USE:**

The proposed land use is for a skilled care and assisted living facility. The pollutants and sources of each pollutant normally expected from this type of land use are listed below:

Pollutant Source: Passenger vehicles, delivery vehicles.
Type of Pollutant: Oil, gasoline, diesel fuel, any hydrocarbon associated with vehicular fuels and lubricants, grease, antifreeze, windshield cleaner solution, brake fluid, brake dust, rubber, glass, metal and plastic fragments, grit, road de-icing materials.

Pollutant Source: Nursing home.
Type of Pollutant: Cleaning solutions or solvents, leaks from HVAC equipment, grit from roof drainage, aggregate or rubber fragments from roofing system.

Pollutant Source: Trash dumpster.
Type of Pollutant: Cleaning solutions or solvents, litter (paper, plastic, general refuse associated with distribution operations), uneaten food products, bacteria.

Pollutant Source: Parking lot.
Type of Pollutant: Any pollutant associated with vehicular sources, grit from asphalt wearing surface, bituminous compounds from periodic maintenance (sealing, resurfacing and patching), pavement de-icing materials, paint fragments from parking stall stripes, concrete fragments, wind-blown litter from off-site sources, elevated water temperatures from contact with impervious surfaces.

Pollutant Source: Lawn and landscape areas.
Type of Pollutant: Fertilizers, soil, organic material (leaves, mulch, grass clippings)

The anticipated pollutant sources are the vehicles that will use facility, including both delivery trucks and passenger vehicle traffic. Possible pollutants include oil, gasoline, anti-freeze and other pollutants associated with vehicular traffic.


The stormwater detention ponds will remain in place as permanent features after construction is completed. Although the purpose of the ponds is to restrict stormwater discharges, they will provide an incidental sediment removal function.

Oil, grease, brake fluid and gasoline spilled on-site shall be immediately absorbed with products such as perlite vermiculite, sand or polypropylene and disposed of in accordance with local regulations.


**C2 SEQUENCE DESCRIBING STORMWATER QUALITY MEASURE IMPLEMENTATION:**
The stormwater detention ponds will remain in place as permanent features after construction is completed. Although the purpose of the ponds is to restrict stormwater discharges, they will provide an incidental sediment removal function.

**C3 DESCRIPTION OF PROPOSED POST-CONSTRUCTION STORMWATER QUALITY MEASURES:**
**Grading and Drainage:**
Top soil will be placed in lawn areas and seeded with grass and graded; not to exceed 3:1 slopes. proposed landscape trees and shrubs will also be added. These bio areas will act as a natural filter strip to help improve storm water quality. The vegetated areas will slow the velocities of storm water runoff, reduce sediment runoff, and reduce problems associated with mud or dust from bare soils.

**Detention Ponds:**
All of the site drainage will be directed through the detention system prior to discharge. Although the detention ponds was not designed as a stormwater quality pond, it will provide a sediment removal function that is




PAVEMENT UNDERDRAIN DETAIL  
NOT TO SCALE




NOTE:  
CONTRACTOR SHALL PROVIDE PIPE BOLLARDS AT 6'-0" O.C. (maximum spacing) AT ALL GAS METERS, ELECTRICAL TRANSFORMERS, ELECTRICAL SWITCH GEAR, MECHANICAL UNITS AND OTHER SUCH DEVICES WHICH ARE EXPOSED TO TRUCK OR AUTOMOBILE TRAFFIC. CONTRACTOR SHALL PROVIDE A MINIMUM OF TWO (2) BOLLARDS AT EACH DRIVE


6" STD. STEEL PIPE BOLLARD  
NOT TO SCALE




LIGHT DUTY ASPHALT PAVEMENT SECTION  
NOT TO SCALE




HEAVY DUTY ASPHALT PAVEMENT SECTION  
NOT TO SCALE




INLET APRON DETAIL  
NOT TO SCALE




COMBINED CURB & WALK DETAIL  
NOT TO SCALE



CONTROL & EXPANSION JOINT AND 4" SIDEWALK DETAIL  
NOT TO SCALE



6" CONCRETE CURB  
NOT TO SCALE




TYPICAL PATH SECTION  
NOT TO SCALE

\* THE SPACE BEHIND THE CURB SHALL BE FILLED WITH SUITABLE MATERIAL TO THE REQUIRED ELEVATION AND COMPACTED IN LAYERS NOT TO EXCEED 6" IN DEPTH. SUBGRADE UNDER ALL CURBS, SIDEWALKS, PATHS AND DRIVES SHALL BE COMPACTED IN ACCORDANCE WITH I.N.D.O.T. SPECIFICATIONS.  
SEE SECTION 02502 (STANDARDS FOR ROADWAY CONSTRUCTION) FOR DETAILED DESCRIPTION OF BICYCLE/JOGGING PATH CONSTRUCTION


BICYCLE/JOGGING PATH DETAIL  
TOWN OF WESTFIELD, INDIANA  
10/9/06 DATE  
FIGURE P-16



ADA ACCESSIBLE PARKING SIGN DETAIL  
NOT TO SCALE




HANDICAP PARKING SYMBOL DETAIL  
NOT TO SCALE



A	B	C	D	E	F	G	H	J	K	L
30	6.5	40	2	5	14.5	12.5	9.75	10	1.875	7.875
36	7.5	50	2.5	6	17.5	15	12	12.375	2.25	9.813
48	11	60	3	8	23.5	20	14.5	15	3	11.75

COLORS:  
SYMBOL - RED (REFLECTIVE)  
LEGEND & BACKGROUND - WHITE (REFLECTIVE)  
DO NOT ENTER SIGN DETAIL  
NOT TO SCALE




SECTION A-A

SECTION B-B

NOTES:  
⑥ See Standard Drawing E 604-SWCR-02 for groove details.  
⑦ See Standard Drawing E 604-SWCR-02 for details of detectable warnings surface.  
⑧ See Standard Drawing E 604-SWCR-02 for alternate curb construction.

⑨ Curb optional. Shall be used when necessary based on field conditions.  
⑩ See Standard Drawing E 604-SWCR-02 for typical ramp construction detail.  
⑪ See Standard Drawing E 604-SWCR-01 and -02 for Location Plan and General Notes respectively.

INDIANA DEPARTMENT OF TRANSPORTATION  
SIDEWALK CURB RAMP  
TYPE K  
SEPTEMBER 2005  
STANDARD DRAWING NO. E 604-SWCR-10



SECTION B-B

SECTION A-A

NOTES:  
⑥ See Standard Drawing E 604-SWCR-02 for groove details.  
⑦ See Standard Drawing E 604-SWCR-02 for details of the detectable warning surface.  
⑧ See Standard Drawing E 604-SWCR-02 for alternate curb construction.  
⑨ See Standard Drawing E 604-SWCR-02 for typical ramp construction detail.  
⑩ See Standard Drawing E 604-SWCR-01 and -02 for Location Plan and General Notes respectively.

INDIANA DEPARTMENT OF TRANSPORTATION  
SIDEWALK CURB RAMP  
TYPE C  
SEPTEMBER 2005  
STANDARD DRAWING NO. E 604-SWCR-05

7260 SHADELAND STATION  
INDIANAPOLIS, IN 46226-3957  
TEL 317.547.5580 FAX 317.543.0270  
www.structurepoint.com

AMERICAN STRUCTUREPOINT INC.

REGISTERED PROFESSIONAL ENGINEER  
No. 10606572  
STATE OF INDIANA

CERTIFIED BY

PREPARED FOR:  
MANSTREET PROPERTY GROUP, LLC  
109 W. JACKSON STREET  
CICERO, INDIANA 46034

PROJECT:  
MANSTREET HEALTH AND WELLNESS  
SUITES OF WESTFIELD  
WESTFIELD, INDIANA

SITE DETAILS













DATE: 02/03/12  
DRAWN BY: PED  
CHK'D BY: KDK  
JOB NO.: 201100738

REVISIONS  
TAC COMMENTS 03/09/12

SHEET NO.  
C6.1  
OF

201100738.CE.10.C06.1-C6.4.SD.DWG

PRINT DATE: 3/9/12 PLOT SCALE: 1:25000 EDIT DATE: 1/16/12 - 9:39 AM EDITED BY: JSTEFEL DRAWING FILE: P:\2011\00738.D. DRAWINGS\CIVIL\PLAN SET\201100738.CE10.C06.1-C6.4.SD.DWG



7280 SHADELAND STATION  
INDIANAPOLIS, IN 46256-3857  
TEL: 317.547.5580 FAX: 317.543.0270  
www.structurepoint.com

AMERICAN  
**STRUCTUREPOINT**  
INC.

REGISTERED  
No. 10606572  
STATE OF INDIANA  
PROFESSIONAL ENGINEER

CERTIFIED BY

PREPARED FOR:  
**MANSTREET PROPERTY GROUP, LLC**  
109 W. JACKSON STREET  
CICERO, INDIANA 46034


PROJECT:  
**MANSTREET HEALTH AND WELLNESS  
SUITES OF WESTFIELD  
WESTFIELD, INDIANA**

**SITE DETAILS**

DATE: 02/03/12  
DRAWN BY: PED  
CHK'D BY: KDK  
JOB NO.: 201100738


REVISIONS  
TAC COMMENTS 03/09/12

SHEET NO.  
**C6.2**  
OF




LAKE OUTLET DETAIL  
FOR LAKE CROSS-SECTION OPTION 2  
TOWN OF WESTFIELD, INDIANA

Westfield PUBLIC WORKS logo, State of Indiana Professional Engineer seal for Dennis A. Hoff, No. 10606572, dated 10/9/06. Figure ST-27.




STANDARD FIRE SERVICE  
& METER VAULT  
TOWN OF WESTFIELD, INDIANA

Westfield PUBLIC WORKS logo, State of Indiana Professional Engineer seal for Dennis A. Hoff, No. 10606572, dated 10/9/06. Figure W-13.




GATE VALVE AND BOX  
TOWN OF WESTFIELD, INDIANA

Westfield PUBLIC WORKS logo, State of Indiana Professional Engineer seal for Dennis A. Hoff, No. 10606572, dated 10/9/06. Figure W-6.




FIRE HYDRANT DETAILS  
TOWN OF WESTFIELD, INDIANA

Westfield PUBLIC WORKS logo, State of Indiana Professional Engineer seal for Dennis A. Hoff, No. 10606572, dated 10/9/06. Figure W-7.




USE OUTLET OPTION 2 (SEE FIGURE ST-27)  
LAKE CROSS SECTIONS: OPTION 2  
TOWN OF WESTFIELD, INDIANA

Westfield PUBLIC WORKS logo, State of Indiana Professional Engineer seal for Dennis A. Hoff, No. 10606572, dated 10/9/06. Figure ST-24.




WATER MAIN INSTALLATION DETAIL  
TOWN OF WESTFIELD, INDIANA

Westfield PUBLIC WORKS logo, State of Indiana Professional Engineer seal for Dennis A. Hoff, No. 10606572, dated 10/9/06. Figure W-1.




THRUST BLOCK DETAIL  
TOWN OF WESTFIELD, INDIANA

Westfield PUBLIC WORKS logo, State of Indiana Professional Engineer seal for Dennis A. Hoff, No. 10606572, dated 10/9/06. Figure W-2.




RESTRAINED JOINT DETAILS  
TOWN OF WESTFIELD, INDIANA

Westfield PUBLIC WORKS logo, State of Indiana Professional Engineer seal for Dennis A. Hoff, No. 10606572, dated 10/9/06. Figure W-3.



NORTH POND EMERGENCY SPILLWAY  
SOUTH POND EMERGENCY SPILLWAY  
NOT TO SCALE



DRY DETENTION UNDERDRAIN DETAIL  
NOT TO SCALE

7280 SHADELAND STATION  
INDIANAPOLIS, IN 46256-3957  
TEL: 317.547.5580 FAX: 317.543.0270  
www.structurepoint.com

AMERICAN STRUCTUREPOINT INC.

REGISTERED PROFESSIONAL ENGINEER  
No. 10606572  
STATE OF INDIANA  
CERTIFIED BY

PREPARED FOR:  
MANSTREET PROPERTY GROUP, LLC  
109 W. JACKSON STREET  
CICERO, INDIANA 46034


PROJECT:  
MANSTREET HEALTH AND WELLNESS  
SUITES OF WESTFIELD  
WESTFIELD, INDIANA

DATE: 02/03/12  
DRAWN BY: PED  
CHK'D BY: KDK  
JOB NO.: 201100738

REVISIONS  
TAC COMMENTS 03/09/12

SHEET NO.  
C6.3  
OF

NYLOPLAST 24" DRAIN BASIN: 2824AG \_X




- ① GRATES/SOLID COVER SHALL BE DUCTILE IRON PER ASTM A536 GRADE 70-50-05.
- ② FRAMES SHALL BE DUCTILE IRON PER ASTM A536 GRADE 70-50-05.
- ③ DRAIN BASIN TO BE CUSTOM MANUFACTURED ACCORDING TO PLAN DETAILS. RISERS ARE NEEDED FOR BASINS OVER 84" DUE TO SHIPPING RESTRICTIONS. SEE DRAWING NO. 7001-110-065.
- ④ DRAINAGE CONNECTION STUB JOINT TIGHTNESS SHALL CONFORM TO ASTM D3212 FOR CORRUGATED HDPE (ADS & HANCOR DUAL WALL) & SDR 35 PVC.
- ⑤ ADAPTERS CAN BE MOUNTED ON ANY ANGLE 0° TO 360° TO DETERMINE MINIMUM ANGLE BETWEEN ADAPTERS SEE DRAWING NO. 7001-110-013.


GRATE OPTIONS	LOAD RATING	PART #	DRAWING #
PEDESTRIAN	MEETS 14-10	2490GCP	7001-110-216
STANDARD	MEETS 14-20	2490GCS	7001-110-217
SOLID COVER	MEETS 14-20	2490GOC	7001-110-218
DOME	N/A	2490GDO	7001-110-219
DROP IN GRATE	LIGHT DUTY	2401DI	7001-110-075

THIS PRINT DISCLOSES SUBJECT MATTER IN WHICH NYLOPLAST HAS PROPRIETARY RIGHTS. THE RECEIPT OR POSSESSION OF THIS PRINT DOES NOT CONFER, TRANSFER, OR LICENSE THE USE OF THE DESIGN OR TECHNICAL INFORMATION SHOWN HEREIN. REPRODUCTION OF THIS PRINT OR ANY INFORMATION CONTAINED HEREIN, OR MANUFACTURE OF ANY ARTICLE HEREFROM, FOR THE DISCLOSURE TO OTHERS IS FORBIDDEN, EXCEPT BY SPECIFIC WRITTEN PERMISSION FROM NYLOPLAST.


DRAWN BY	EBC	MATERIAL	3130 VERONA AVE BUFORD, GA 30518 PHN (770) 932-2443 FAX (770) 932-2498 www.nyloplast-us.com
DATE	4-3-06		
APP'D BY	CJA	PROJECT NO./NAME	
DATE	4-3-06	TITLE	24 IN DRAIN BASIN QUICK SPEC INSTALLATION DETAIL
DWG SIZE	A	SCALE	1:40 SHEET 1 OF 1
DWG NO.	7001-110-192	REV	B




GREASE TRAP DETAIL  
TOWN OF WESTFIELD, INDIANA  
10/9/06 DATE  
FIGURE S-11




HOUSE/BUILDING SERVICE CONNECTION DETAIL 2  
TOWN OF WESTFIELD, INDIANA  
10/9/06 DATE  
FIGURE S-11




HOUSE/BUILDING SERVICE BEDDING DETAILS  
TOWN OF WESTFIELD, INDIANA  
10/9/06 DATE  
FIGURE S-12




CONNECTION TO EXISTING MAIN  
TOWN OF WESTFIELD, INDIANA  
10/9/06 DATE  
FIGURE W-5



ROCK EXCAVATION EARTH EXCAVATION  
SEWER PIPE BEDDING DETAIL  
TOWN OF WESTFIELD, INDIANA  
10/9/06 DATE  
FIGURE S-5



HOUSE/BUILDING SERVICE CLEAN-OUT/CHECK VALVE DETAIL  
CITY OF WESTFIELD, INDIANA  
8/28/2011 DATE  
FIGURE S-13



TYPE 2 CLEAN-OUT DETAIL  
TOWN OF WESTFIELD, INDIANA  
10/9/06 DATE  
FIGURE S-15

7260 SHADELAND STATION  
INDIANAPOLIS, IN 46256-3957  
TEL 317.547.5580 FAX 317.543.0270  
www.structurepoint.com

AMERICAN STRUCTUREPOINT INC.

REGISTERED PROFESSIONAL ENGINEER  
No. 10606572  
STATE OF INDIANA  
CERTIFIED BY

PREPARED FOR:  
**MAINSTREET PROPERTY GROUP, LLC**  
109 W. JACKSON STREET  
CICERO, INDIANA 46034



PROJECT:  
**MAINSTREET HEALTH AND WELLNESS SUITES OF WESTFIELD WESTFIELD, INDIANA**

DATE:	02/03/12
DRAWN BY:	PED
CHK'D BY:	KDK
JOB NO.:	201100738

REVISIONS	
Δ TAC COMMENTS	03/09/12

SHEET NO.  
**C6.4**  
OF





<p>SHEET NO. <b>C8.1</b> OF</p>	<p><b>ENLARGED COURTYARD PLAN</b></p>	<p>PREPARED FOR: <b>MAINSTREET PROPERTY GROUP, LLC</b> 109 W. JACKSON STREET CICERO, INDIANA 46034</p>		<p>AMERICAN STRUCTUREPOINT INC.</p> <p>7260 SHADELAND STATION INDIANAPOLIS, IN 46256-3857 TEL 317.547.5580 FAX 317.543.0270 www.structurepoint.com</p>
	<p>PROJECT: <b>MAINSTREET HEALTH AND WELLNESS SUITES OF WESTFIELD WESTFIELD, INDIANA</b></p>	<p>DATE: 02/03/12 DRAWN BY: APP CHK'D BY: APP JOB NO.: 201100738</p>		

PLANT SCHEDULE					
Symbol	Botanical Name	Common Name	Size	Container	Notes
<b>SHADE TREES</b>					
Ace-a	<i>Acer rubrum</i> 'Armstrong'	Armstrong Red Maple	2" cal.	B&B	strong central leader, matched
Ace-s	<i>Acer saccharum</i> 'Legacy'	Legacy Sugar Maple	2" cal.	B&B	full, matched
Bet-n	<i>Betula nigra</i>	River Birch	6' ht.	B&B	clump form, 3 divisions
Car-c	<i>Carpinus caroliniana</i>	American Hornbeam	2" cal.	B&B	
Cia-l	<i>Cladastrus lutea</i>	Yellowwood	6' ht.	B&B	full, matched
Gle-t	<i>Gleditsia triacanthos inermis</i> 'shademaster'	Shademaster Honeylocust	2" cal.	B&B	full
Lir-t	<i>Liriodendron tulipifera</i>	Tulip Tree	2" cal.	B&B	strong central leader
Pla-x	<i>Platanus x acerifolia</i>	London Plane Tree	2" cal.	B&B	symmetrical, full
Que-r	<i>Quercus rubra</i>	Red Oak	2" cal.	B&B	dug in spring, symmetrical
Ulm-x	<i>Ulmus 'Princeton'</i>	Princeton Elm	2" cal.	B&B	symmetrical, matched
<b>ORNAMENTAL TREES</b>					
Ame-x	<i>Amelanchier x grandiflora</i> 'Autumn Brilliance'	Autumn Brilliance Serviceberry	6' ht.	B&B	multi-stemmed, 3-5 stems
Car-c	<i>Carols canadensis</i>	Redbud	6' ht.	B&B	multi-stemmed
Cra-c	<i>Crataegus crus galli var. inermis</i>	Thornless Cockspur Hawthorn	6' ht.	B&B	symmetrical, matched
<b>EVERGREEN TREES</b>					
Abi-c	<i>Abies concolor</i>	White Fir	6' ht.	B&B	symmetrical, full
Pic-a	<i>Picea abies</i>	Norway Spruce	6' ht.	B&B	symmetrical, full
Pic-g	<i>Picea glauca</i> 'Densaia'	Black Hills Spruce	6' ht.	B&B	symmetrical, full
Pic-p	<i>Picea pungens</i> 'Glauca'	Colorado Blue Spruce	6' ht.	B&B	symmetrical, full
<b>DECIDUOUS SHRUBS</b>					
Cle-a	<i>Clethra alnifolia</i> 'Hummingbird'	Hummingbird Summersweet	24"	container	space @ 3'-0" o.c.
Ite-v	<i>Itea virginica</i> 'Henry's Garnet'	Henry's Garnet Sweetspire	24"	container	space @ 3'-0" o.c.
<b>EVERGREEN SHRUBS</b>					
Ile-b	<i>Ilex x meserveae</i> 'Blue Princess'	Blue Princess Holly	24"	container	space @ 6'-0" o.c. provide one male species per grouping
Ile-x	<i>Ilex x 'Willem'</i>	Emerald Magic Holly	24"	container	space @ 3'-0" o.c.
Ile-m	<i>Ilex x meserveae</i> 'Mesog'	China Girl Holly	24" ht.	container	space @ 6'-0" o.c. provide one male species per grouping
Jun-x	<i>Juniperus virginiana</i> 'Grey Owl'	Grey Owl Juniper	18"	container	space @ 4'-0" o.c. allow to mass
Leu-f	<i>Leucothoe fontanesiana</i> 'Rainbow'	Rainbow Vairegated Leucothoe	18"	container	space @ 4'-0" o.c., allow to mass
Myr-p	<i>Myrica pensylvanica</i>	Bayberry	24"	container	space @ 5'-0" o.c. allow to colonize
Tax-m	<i>Taxus x median</i> 'Brownii'	Brown's Spreading Yew	24"	container	space @ 5'-0" o.c. allow to mass
Tax-x	<i>Taxus x media</i> 'Ward'	Ward Yew	24" ht.	container	space @ 3'-6" o.c. allow to mass

- Area to receive seeded lawn
- Area to receive native plugs
- Area to receive low mow seeded lawn

#### GENERAL LANDSCAPE & PLANTING NOTES

- Refer to Project Manual for Planting Specifications and Topsoil requirements. Refer to Plant Schedule and Planting Details for additional information.
- All materials are subject to the approval of the Landscape Architect and Owner at any time. Landscape Architect to inspect all plant locations and plant bed conditions prior to installation. On-site adjustments may be required.
- Rootballs shall meet or exceed size standards as set forth in 'American Standards for Nursery Stock'. MAIN LEADERS OF ALL TREES SHALL REMAIN INTACT.
- Remove from the site any plant material that turns brown or defoliates within five (5) days after planting. Replace immediately with approved, specified material.
- Plant counts indicated on drawings are for Landscape Architect's use only. Contractor shall make own plant quantity takeoffs using drawings, specifications, and plant schedule requirements (i.e., spacing), unless otherwise directed by Landscape Architect. Contractor to verify bed measurements and install appropriate quantities as governed by plant spacing per schedule. Plant material quantities shown on plan are minimum quantities. Additional material may be needed to meet spacing requirements and field conditions.
- Seed all areas disturbed by construction activities that are not otherwise noted to receive pavement, planting bed, or sod treatment.
- The Contractor shall install and/or amend topsoil in all proposed bed areas to meet Specifications. Contractor shall coordinate quantity and placement of topsoil. Landscaper shall verify depth of topsoil prior to plant installation. (Refer to specifications for topsoil source and placement requirements)
- All tree locations shall be marked with 2x2" stakes prior to planting for review and approval by the Landscape Architect. Any plant material installed in an incorrect location, by the judgment of the Landscape Architect, shall be reinstalled at the Contractor's expense.
- All plant beds shall receive 3" minimum of shredded hardwood bark mulch (unless otherwise noted).
- Verify all utility locations in the field prior to beginning work. Repair all damaged utilities to Owner's satisfaction at no additional cost.
- The Contractor shall maintain all plant material and lawns until the project is fully accepted by the Landscape Architect, unless otherwise noted.
- All workmanship and materials shall be guaranteed by the Contractor for a period of one calendar year after Final Acceptance.
- Install all plant material in accordance with all local codes and ordinances. Coordinate with the Owner to obtain any required permits necessary to complete work.
- Contractor shall test all tree pits for drainage. Any tree pit that holds water for more than 24 hours shall be installed using tree pit drainage.
- Tree Protection Fencing is the responsibility of the Contractor. Minimum protected area shall include the full drip line of the canopy. NO construction activities, material storage, etc. may occur within that area. The Contractor shall ensure that no soil compaction or tree damage occurs in any Protected areas, at any time during the construction process.
- Trees shall be matched in groups unless otherwise noted.

#### DETENTION POND PLUG INSTALLATION NOTES

- Do not depend on locations of plug installations shown in drawings. Establish the correct zones of specified plantings based on actual hydrology of the site and detention ponds.
- Pond shall be filled to normal pool level prior to the installation of plugs.
- Plants to be installed between April 1 and July 31st. Do NOT install plugs after September 1st.
- Prior to installation of plugs, install 5' tall orange plastic fence with max. 1" square openings along both sides of planting zones to keep geese and other water fowl from eating plugs. Posts to be a maximum of 15' spacing. Fence material to extend under the water. Install bailing twine between fences across the top of plantings in an "x" pattern @ 1' o.c. Fence and bailing twine to be removed after one growing season or once plug roots are established.
- Do not install plugs until lawn has been established.
- Ensure plugs receive 1" of water per week during the first 60 days or during the course of the maintenance period.
- Remove all invasive species during the first growing season.
- Provide 2" mulch around newly installed plugs where standing water is not present.

#### PLUG SPECIES

Install plugs 12" o.c. triangular spacing

##### SEDGES


- Carex annectans var. xanthocarpa* Yellow Fox Sedge
- Carex emoryi* Riverbank Tussock Sedge
- Carex frankii* Frank's Sedge
- Carex grayii* Burr Sedge
- Carex vulpinoidea* Fox Sedge

##### WILDFLOWERS

- Asclepias incarnata* Marsh Milkweed
- Aster firmus* Shining Aster
- Aster novae-angliae* New England Aster
- Eupatorium perfoliatum* Boneset
- Gentiana andrewsii* Bottle Gentian
- Iris virginica shrevei* Blue Flag
- Labella cardinalis* Cardinal Flower
- Labella siphilitica* Great Blue Labelia
- Mimulus ringens* Monkeyflower
- Perstemon calycosus* Smooth Perstemon
- Perstemon digitalis* Foxglove Beardtongue
- Pycnanthemum virginianum* Mountain Mint
- Rudbeckia subtomentosa* Sweet Black-eyed Susan
- Zizia aurea* Golden Alexanders

#### NOTES:

- Ensure area to be plugged has been sprayed at least two weeks prior to installation.
- Following installation, area to be thoroughly watered to a depth of 4" after installation.
- Evenly distribute prairie grasses throughout planting.
- Do not apply fertilizers other than compost.




#### PLUG INSTALLATION

Not to Scale


#### NOTES:

- Install fence prior to planting if water fowl are present.
- Inspect and repair as needed after each storm event.
- Fence to remain in place for one growing season or until plugs have established.
- Install on both sides of planting




#### GOOSE FENCE @ DETENTION POND

Not to Scale




#### PERENNIAL PLANTING

Not to Scale



#### SPADE EDGE

Not to Scale




#### SHRUB PLANTING

Not to Scale


#### NOTES:

- This detail used for evergreens 6' or less in size; other evergreens staked in standard fashion.
- Do not prune evergreens except under direction of Landscape Architect.




#### EVERGREEN TREE PLANTING

Not to Scale




#### MULTI-STEM TREE PLANTING

Not to Scale




#### TREE PLANTING


Not to Scale




**4 MOW STRIP**  
Not to Scale




**3 DOWELS IN CONCRETE @ THRESHOLD**  
Scale: 1"=1'-0"




**2 CONCRETE SLAB WITH FIBER**  
Not to scale




**1 ACCESSIBLE RAMP CONFIGURATIONS**  
Not to scale




**9 CONCRETE WALL WITH HANDRAIL AT STAIRS**  
Scale: 3/4"=1'-0"







**8 RAISED PLANTER WALL**  
Scale: 3/4" = 1'-0"



**7 SEATWALL COPING**  
Not to Scale



**6 CONCRETE STEPS**  
Scale: 3/4"=1'-0"



**5 CONCRETE JOINTING**  
Not to Scale

NOTE: All ramp types shown in this detail are Prototypical Configurations. Minor adjustments may be required to accommodate specific field conditions. Coordinate adjustments and alterations in the field with the Landscape Architect. Ensure that positive drainage is maintained on and around each ramp to prevent birdbaths and ponding.

**SITE LIGHTING NOTES:**  
SCALE: 1"=40'

1. FOOT CANDLE LEVELS ARE MAINTAINED WITH A .72 LIGHT LOSS FACTOR FOR POLE MOUNTED LIGHTS AND A .81 LIGHT LOSS FACTOR FOR WALL MOUNTED LIGHTS.
2. LIGHT POLES ARE 23' TALL MOUNTED ON BASES FOR A TOTAL FIXTURE MOUNTING HEIGHT OF 25'.
3. FOOT CANDLE LEVELS ARE CALCULATED 3' ABOVE GRADE.

**Calculation Summary**

Label	CalcType	Units	Avg	Max	Min	Avg/Min	Max/Min
all points	Illuminance	Fc	0.43	7.5	0.0	N.A.	N.A.
All Paved Areas	Illuminance	Fc	1.10	7.5	0.0	N.A.	N.A.
parking spaces - north	Illuminance	Fc	1.29	4.2	0.1	12.90	42.00
parking spaces - south	Illuminance	Fc	1.82	7.5	0.1	18.20	75.00

**Luminaire Schedule**

Symbol	Qty	Label	Arrangement	Total Lamp Lumens	LLF	Description	Lum. Watts	Arr. Watts	Total Watts	Lumens/Lamp
[Symbol]	6	SL3	SINGLE	44000	0.720	GFM-3-400-PSMV-F 5SQBO S1LG 24 S 5BC	452	452	2712	44000
[Symbol]	11	W1	SINGLE	14000	0.720	SIFCM-WB-150-MH-F	185	185	2035	14000
[Symbol]	2	SL3-H	SINGLE	44000	0.720	GFM-3-400-PSMV-F-HSS 5SQBO S1LG 24 S 5BC WITH GLARE SHIELD	452	452	904	44000

**TYPE SL3**

**GREENBRIAR® - FLAT LENS**  
LUMINAIRE ORDERING INFORMATION

**Typical Order Example:** GFR 5 1000 PSMV F MT PLP 8BK 20

Label	Quantity	Description	Order Number
Greenbriar Flat Lens	5	GFR 5 1000 PSMV F MT PLP 8BK 20	44000
Mounting Pole	1	SL3	14000
Mounting Pole	2	SL3-H	44000

**Dimensions:** [Diagram showing dimensions for Type SL3 luminaire]

**Notes:** [List of technical notes for Type SL3 luminaire]

**TYPE SL3**

**GREENBRIAR® - FLAT LENS**  
LUMINAIRE ORDERING INFORMATION

**Typical Order Example:** GFR 5 1000 PSMV F MT PLP 8BK 20

Label	Quantity	Description	Order Number
Greenbriar Flat Lens	5	GFR 5 1000 PSMV F MT PLP 8BK 20	44000
Mounting Pole	1	SL3	14000
Mounting Pole	2	SL3-H	44000

**Dimensions:** [Diagram showing dimensions for Type SL3 luminaire]

**Notes:** [List of technical notes for Type SL3 luminaire]

**TYPE W1**

**SIERRA FULL CUTOFF WALL PACK**  
LUMINAIRE ORDERING INFORMATION

**Typical Order Example:** SIFCM WB 100 MH F MT BRZ

Label	Quantity	Description	Order Number
Sierra Full Cutoff Wall Pack	1	SIFCM WB 100 MH F MT BRZ	14000

**Dimensions:** [Diagram showing dimensions for Type W1 luminaire]

**Notes:** [List of technical notes for Type W1 luminaire]

**TYPE SL3**

**STEEL SQUARE POLES**  
POLE ORDERING INFORMATION

**Typical Order Example:** 650B6 5076 24 6 PLP SF DGP

Label	Quantity	Description	Order Number
Steel Square Pole	1	650B6 5076 24 6 PLP SF DGP	14000

**Dimensions:** [Diagram showing dimensions for Steel Square Pole]

**Notes:** [List of technical notes for Steel Square Pole]

**TYPE SL3**

**STEEL SQUARE POLES**  
POLE ORDERING INFORMATION

**Typical Order Example:** 650B6 5076 24 6 PLP SF DGP

Label	Quantity	Description	Order Number
Steel Square Pole	1	650B6 5076 24 6 PLP SF DGP	14000

**Dimensions:** [Diagram showing dimensions for Steel Square Pole]

**Notes:** [List of technical notes for Steel Square Pole]

**TYPE W1**


**SIERRA FULL CUTOFF WALL PACK**  
LUMINAIRE ORDERING INFORMATION

**Typical Order Example:** SIFCM WB 100 MH F MT BRZ

Label	Quantity	Description	Order Number
Sierra Full Cutoff Wall Pack	1	SIFCM WB 100 MH F MT BRZ	14000

**Dimensions:** [Diagram showing dimensions for Type W1 luminaire]

**Notes:** [List of technical notes for Type W1 luminaire]



**CBMC LIGHTING DISTRIBUTION**

5855 Kopetsky Drive Suite G  
Indianapolis, IN 46217  
Tel. 317-780-8350 Fax. 317-780-8355

COMM. DATE: 01/30/2012

DRAWN BY: WP

CHECKED BY: CW

FILE #: CB3685 R1.dwg

**PROJECT #**  
**CB3685 R3**

2600 SHADELAND STATION  
INDIANAPOLIS, IN 46217  
TEL. 317.547.6560 FAX 317.543.0270  
www.structurepointinc.com

AMERICAN  
**STRUCTUREPOINT**  
INC.

CERTIFIED BY

PREPARED FOR:  
MAINSTREET PROPERTY GROUP, LLC  
109 W. JACKSON STREET  
CICERO, INDIANA 46034

PROJECT:  
SKILLED CARE AND ASSISTED LIVING FACILITY  
186TH STREET  
WESTFIELD, INDIANA

DATE: 02/03/12  
DRAWN BY: WCP (CBMC)  
CHK'D BY: KDK  
JOB NO.: 201100738

REVISIONS

SHEET NO.  
C9.1  
OF