

Field Sports Progress Update

Date: 5/13/2014

Synthetics - F2-8

Fields and Building#4 In Use
Sports Lights are Turned Over

Work in Progress: Punchlist of Building#4 continues. Grading and irrigation continue. Main path asphalt repair is complete. All concrete nodes are complete. Sod/seed/irrigation repairs continue. Electrical convenience outlets are in place. Main lot paving continues.

Issues: Reviewing punchlist of turf in the next week to confirm completion.

Construction Completion

Area Complete: 6/19/2014

Bluegrass - F9-14, F27-31

Fields are Open for Use

Work in Progress: Convenience outlet installation continues. Irrigation fixes are complete. Building #2 siding & trim is nearly complete and interior build-out continues.

Issues: No major issues at this time.

Construction Completion

Concession#2 for Urick: 5/26/2014

Area Complete: 6/19/2014

Bermuda - F1, F15-26

Building #1 in Use
1st Sched Tourney/Practice 6/10/2014

Work in Progress: Irrigation leaks are fixed. Greenup of the Bermuda grass has begun.

Issues: Pathway to Building#1 will be corrected after lot E is paved. First play date is contingent on the Bermuda grass coming out of dormancy in time for sod repairs to be completed. J&D Turf has inspected the turf and is bringing the seed manufacturer out to further inspect the project.

Construction Completion

Fields Ready for Play: 6/9/2014

Area Complete: 6/19/2014

Field Sports Operations Building

Building Available for Use

Work in Progress: Rear concrete placement is in progress. Stone is prepared for paving this week, barring weather. Building punchlist work continues. IT cable installation has begun.

Issues: Rear exterior concrete is scheduled to go through next Thursday. Asphalt is scheduled to go in after the rear concrete. Move-in is scheduled to begin on 5/8.

Construction Completion

Area Complete: 6/19/2014

GP Administration Building

Work in Progress: Building has permanent power. Interior buildout continues.

Issues: There will not be an opportunity for early move-in.

Construction Completion

Bldg Ready for Use: 5/31/2014

Area Complete: 6/19/2014

Baseball Progress Update

Date: 5/13/2014

Championship - D1

Diamond Open for Use
Sports Lights are Turned Over

Work in Progress: Continuing grading.

Issues: No major issues at this time.

Construction Completion

Area Complete: 6/19/2014

High School - Natural D2, Synthetic D3-5

Diamonds Are Open for Use
Sports Lights are Turned Over
Building #7 is Open for Use

Work in Progress: Working D2 remediation punchlist. Lot 6 asphalt binder is placed and the lot has been temporary striped. Parking lot lighting installation is in progress.

Issues: No major issues.

Construction Completion

Area Complete: 6/19/2014

Junior - Synthetics D13-16

Diamonds Are Open for Use
Sports Lights are Turned Over
Building #9 Open for Use

Work in Progress: Irrigation installation continues. Pathway lighting is in progress. Shade structures are installed.

Issues: No major issues.

Construction Completion

Area Complete: 6/19/2014

Junior - Natural D17-26

D17-26 Open for Use
Building #10 Open for Use

Work in Progress: Working on Building #10 punchlist. Irrigation installation continues. Diamond remediation punchlist continues. Pathway lighting continues. Completing scoreboard installation. Shade structures are now installed.

Issues:

Construction Completion

Area Complete: 6/19/2014

HS/Flex - Natural D6-12

D9-12 Open for Use
D6 & 8 Open for Weekends Only

Work in Progress: D6-12 remediation punchlist continues. Shade structure installation has began. Building #6 framing and masonry continue. Rough grading to prep for irrigation as weather allows.

Issues: Public presence and D6/8 usage during the week around Building#6 must be avoided until 6/15 to allow for longer construction days and reduce potential safety hazards. D6-12 will be the last area to receive seed/sod. Should the project continue to loose significant days to precipitation it is likely that completion of this are will push beyond 6/19.

Construction Completion

Concession#6 for Urick: 6/15/2014
Area Complete: 6/19/2014