



Memorandum

Board of Works
Andy Cook
Randy Graham
Kate Snedecker

To: Westfield Board of Public Works & Safety

Date: June 24, 2015

Re: Public Works Project Report

Clerk Treasurer
Cindy J. Gossard

Memo to Board Members

Dear Board Members, I would like to take this opportunity to update you regarding the current status of our Public Works Departments.

Westfield Public Works Executive Summary Progress Report

Street Maintenance

Our current focus is on the repair and installation of stone shoulders. We have assumed the responsibility of installing shoulders on our newly surfaced roads. With the addition of our Road Widener we can provide a better product at a reduced cost. As weather permits, we will also begin the construction of 8 new soccer fields at Grand Park.

Park Maintenance

Maintenance crews continue to address irrigation issues. We have also been focusing on in house landscape designs for roundabouts. This RFP will go out in the coming months in preparation for our fall landscaping package.

Notable changes since 3/25/15

1. **2015 Resurfacing and Maintenance Improvement Project (MIP)**
Resurfacing has been completed with exception of North Union which will be completed this week and Springmill from 151st to the new RAB at 156th. Our annual road striping process will begin as soon as weather permits.

Public Works Department

(317) 804-3150 office
(317) 804-3181 fax

2728 East 171st Street
Westfield, IN 46074
westfield.in.gov

2. 156th and Spring Mill Roundabout
Construction was completed and the intersection was opened to traffic on 6/12/15. We are currently working on punch list items in order to close out the project. RAB lighting has been ordered and will be installed when the shipment comes in.
3. 161st and Oakridge RAB
Construction was finished on 6/12/15 and initial landscaping was finished on 6/22/15. We are currently working on punch list items in order to close out the project.
4. Tomlinson and 191st Roundabout
Construction of this has ramped back up now that the 31/32 interchange has reopened. The North and East legs will be closed this week for a period of 4-5 weeks. This will allow for the bulk of construction to take place while still allowing access to the residents east of the intersection.
5. Grand Park Blvd Extension
Construction of this new road is well under way and pavement will go down in the coming weeks. The roadway and half of the Wheeler RAB are currently being constructed. Once that is complete, traffic will shift to the new portion and the remainder of the project will finish.
6. Monon Phase 4
This is also known as the Bridge over the Anna Kendell. This project will connect the current Monon, north to SR32, and includes a short bridge over the Ana Kendell. Construction will begin in the coming weeks with the bridge being set in August. We anticipate this section opening in late October.

Other Notable Projects

City Project Manager: Gary Pence

1. 156th and Spring Mill Roundabout

The project is to put in new 2 lane roundabout replacing a 4 way stop controlled intersection. The project was let on January 14th, but unbalanced bids will require it to bid again. Most utilities are relocated and construction is anticipated this spring. Construction and inspection 100 percent reimbursable, by INDOT

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

2. 161st and Oakridge RAB

This project is to build a new 2 lane Roundabout in place of the current 4-way stop intersection. This project will be let on Feb 4th through INDOT. Demolition and utilities relocations are expected to start this spring with closure and construction anticipated when the 156th and Springmill RAB opens. Construction and inspection is 100 percent reimbursable, by INDOT.

3. Grand Park Blvd Extension

This project is a new boulevard roadway connection and roundabout from Wheeler Road north to the existing at 186th street RAB. This project is currently in construction with mostly earthmoving and storm drains work presently. Expected open to traffic near the end of June.

4. Ditch Road Extension

This project is a new boulevard roadway section, expending from SR 32 north and connect to a new roundabout at Casey Road. The roadway plans are 99 percent complete and right of way is clear. Utilities are still in need of relocations. The current plan is to split the project into two phases. The first contract would deal with fixing the drainage issues on Ditch Road south of SR 32 and new pipe under SR 32. There is currently no timeline for work, and will proceed when vertical construction plans are presented by the developer.

5. Towne Road for 156th street to 166th street

This project is for sight distance improvements, roadway widening and 3 culvert replacement project on Towne Road from 156th to 166th street. This project is INDOT funded project (all phases are 70/30 split). Currently waiting for design contract to be approved by INDOT. Plan to have consultant start survey and design work this spring. Let expected July 2017.

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

6. Oak Trace Elementary School Safe Road to School Study

Engineering study to improve safety for Oak Trace Elementary School. Waiting for INDOT funding approval to start study. Expect start August 2015

City Project Manager: Phil Sundling

7. Wheeler Road Extension

- Design at 80%, awaiting final drainage decision
- Roadway reconstruction project that runs from SR 32 to 181st Street
- R/W – Wheeler parcel filed for condemnation last week, should have findings within the next month or two
- Utility Proceeds funding

8. Monon Phase 6

- Design at 90%
- Project runs from 181st to the Monon Elementary School north of 191st
- Trailhead will remain as part of Phase 7 due to the latest design change – won't have time to get R/W clear and include in Phase 6
- R/W – 3 parcels left, should have all cleared in the next few weeks
- MPO funding for PE, CN, CE – match with local Utility Proceeds

9. Westfield Boulevard Extension (West Access Road)

- Design at 85%
- New roadway project that runs from 151st west of Target to new underpass that INDOT built for Union Street
- Awaiting final drainage design

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

- We are currently in the R/W acquisition phase
- PE funded via Village Park TIF
- RW, CN funded with Utility Proceeds

10. North Union Sidewalk Extension (CDBG)

- PCS survey finished and sent over on 11/13/14
- R/W line work sent over from Pat McCallister with PB
- \$153k reimbursement from CDBG with the City matching a portion

11. Westfield Boulevard Connector (South Poplar Extension)

- Des. No. awarded from INDOT
- Currently waiting on additional funding to be awarded by the state.
- Current plan to go from Park St. to 169th

12. 186th and Springmill RAB

- Approved by MPO
- Awaiting PE contract
- 2017/2018 construction
- \$2-mil reimbursement from MPO (CN, CE)
- City will fund remaining portion

13. Red Line Mass Transit

- City committing \$146k match for PE and ENV services
- Multiple stops from 146th, Village Park, Downtown Westfield, Grand Park
- Construction not until 2020 at the earliest

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

City Project Manager: Mike Morgan

14. Mill St. Extension

- Home demolition is nearing completion
- We still have 2 properties to acquire before we proceed.
- We are currently in the process of acquiring the necessary permits to construct the bridge.

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov