



Board of Works
Andy Cook
Randy Graham
Kate Snedecker

Clerk Treasurer
Cindy J. Gossard

Memorandum

To: Westfield Board of Public Works & Safety

Date: September 16, 2014

Re: Public Works Project Report

Memo to Board Members

Dear Board Members, I would like to take this opportunity to update you regarding the current status of our City projects.

Westfield Public Works Executive Summary Progress Report

1. Street Maintenance

The Department of Public Works continues to perform street sweeping operations. This effort resulted in 218.3 lane miles of road cleaned in August. The street division is currently focused on our crack sealing initiative. This is a cooperative effort between the Harding Group and City staff, each running one crew that will focus on primary roads and subdivisions.

2. 2014 Fall Resurfacing and Maintenance Improvement Project (MIP)

Fall Resurfacing and maintenance has begun. This effort will include:

- A pilot program for Infrared Patching, completed last week
- Reconstructing drive lanes at the PW Campus, Starting 9/17
- Dartown and 181st Street double chip and seal with fog seal, starting 9/22
- Carey Road south of SR 32, Starting 9/22
- Shady Nook and 186th Street Intersection, starting 9/22
- Union St between SR 32 and Penn, starting 9/22
- All resurfacing projects will be complete by October 1.

Public Works Department

(317) 804-3150 office
(317) 804-3181 fax

2728 East 171st Street
Westfield, IN 46074
westfield.in.gov

Construction Projects

3. 161st Street & Carey Road Roundabout

City Project Manager: Gary Pence

Designer: DLZ

Funding: 100% locally funded (Utility Proceeds)

Contractor: E&B Paving

Critical Schedule Item: Utility relocation

The last remaining utility is Frontier that needs to be moved. As stated last month this was expected to be complete by the first week in July. E&B Paving is scheduled to mobilize June 30th. Traffic backups continue to be a concern and we will monitor their flagging and traffic management. This project is anticipated to be open throughout the duration of the construction barring a few short closures to complete tie-ins and perform road crossings.

4. Union Street Extension to East St.

City Project Manager: Gary Pence

Designer: A & F Engineering

Funding: 100% Federal supported construction & inspection

INDOT Bid Date: ~~August 2014~~ December 2014

New Roadway project connecting North Union Street to East Street. This is needed due to the closure of Union Street to US 31. This project is under construction. Three weeks closure on North Union starting Sept. 15th. Will open to traffic in mid-October. Still working on final land donation with IMMI

Other Notable Projects

City Project Manager: Gary Pence

1. 161st and Carey Road RAB

New roundabout replacing four way stop controlled intersection. This project is under construction. West leg is presently in closure (2 weeks) with North/South Leg closures (20 days) Completion estimate before Thanksgiving

2. North Union Street Extension

New Roadway project connecting North Union Street to East Street. This is needed due to the closure of Union Street to US 31. This project is under construction. Three weeks closure on North Union starting Sept. 15th. Open to traffic mid-October. Still working on final land donation with IMMI

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

3. 191st and Tomlinson RAB

New roundabout replacing four way stop controlled intersection. This project is under construction. Closure on south leg to November 1st. Three week closures on the North and three weeks for the west leg. Open to traffic date early December

4. 156th and Spring Mill Roundabout

New roundabout construction at this intersection. INDOT partially funded project. November letting. No issues. Weather dependent road closure March 15th with a 45 day closure. Open to traffic May 2015. Utilities are in the process of relocation and will continue this Fall and Winter

5. 161st and Oakridge RAB

- New roundabout construction at this intersection. INDOT partially funded project. Letting is scheduled for February 2015 (may get moved to July 2015 due to MPO/INDOT funding issues). Waiting for construction inspection contract with United (due next week) otherwise no issues. Current plan is for a June 2015 closure for 45 days.

6. Grand Park Blvd Extension

- New roadway and roundabout starting at the newly opened roundabout on 186th street and running south to a new roundabout with Wheeler Road. This project is scheduled for a September 17th letting. Still need Right of Entry and land donation from Henke. Mostly earth work and grading fall and winter. Open to traffic mid-June 2015

7. Ditch Road Extension

- New Roadway from SR 32 and Ditch running north to Kasey Road. Plans are 90 percent, outstanding items two right of way donations (Commons and Ackerson) and utility permitting. Could let as early as October (waiting to see asphalt prices on Grand Park letting

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

8. 191st Street from Tomlinson to Chad Hittle (East section)
- Expansion project of 191st street to 4 lane boulevard section from Tomlinson heading east to a new roundabout at Chad Hittle Drive. This project is at the 30 percent design stage and some properties are in the process of being bought. Project is currently on hold except to finish design and some right of way purchases

9. 191st Street from Tomlinson to Horton Road (West section)
- Expansion project of 191st street to 4 lane boulevard section from Tomlinson Road heading west to just west of Horton Road. This project is at 30 percent design stage with 2 properties being offered along southside of 191st abutting Grand Park. Project is currently on hold, with design efforts by designer pushed toward another City project.

10. Towne Road for 156th street to 166th street
- This safety improvement project along Towne road includes road widening, intersection sight distance improvement, horizontal sight distance improvement and culver replacement. This is a partially funded INDOT project. Design consultant has not been selected yet. Letting July 2017

11. Oak Trace Elementary School Safe Road to School Study
- Study only, was recently moved from starting this fall to next year due to INDOT/MPO funding issues. Still hoping to start work this spring

City Project Manager: Phil Sundling

12. Monon Phase 6 (181st to 191st)
- Project is currently in design (roughly 50%). No major issues. Letting of 7/8/15. Completion Date of 11/15/15.

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

13. Wheeler Road Extension (SR 32 to 181st)

- Project is currently in design (90%). Awaiting R/W purchase from Andy Wheeler. Letting likely pushed to early next spring due to lack of R/W and utilities (Frontier). Completion Date of 8/1/15.

14. Union Street Extension (West Access Road)

- Project is currently in design (90%). Undergoing R/W documentation before buying can begin. R/W Clear Date of 6/30/15. Letting of 7/1/15. Completion Date of 4/15/16.

15. US 31 Lighting Upgrade

- Finalizing decorative upgrades – City of Westfield to begin ordering materials this fall and into the spring of 2015.

16. CDBG – North Union Sidewalk Extension

- Application for \$153k of funding submitted 9/11/14. In-house design (Sundling). Construction hopefully to begin in Fall 2014, but more likely Spring of 2015

City Project Manager: John Green

17. Mill St. Extension

- Construction Documents are expected to complete in the next month or so.
- Continuing to coordinate design with Grand Junction's schematic design.
- Tree clearing by the Hamilton County Surveyor is nearly complete.
- Land acquisition is pending the condemnation process for the Morris and Estes properties.
- This project will go out to bid this winter with construction to complete in the Fall of 2015.

18. Grand Park

- Continuing to push contractors to complete their punch list.
- Receiving and setting up the operations and maintenance procedures for the park's facilities.

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

- Continuing to close contracts as contractors complete their obligations.
- Expect physical completion by mid-November and financial by the end of the year.

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov