



Board of Works
Andy Cook
Randy Graham
Kate Snedecker

Clerk Treasurer
Cindy J. Gossard

Public Works Department

(317) 804-3150 office
(317) 804-3181 fax

2728 East 171st Street
Westfield, IN 46074
westfield.in.gov

Memorandum

To: Westfield Board of Public Works & Safety

Date: March 25, 2015

Re: Public Works Project Report

Memo to Board Members

Dear Board Members, I would like to take this opportunity to update you regarding the current status of our Public Works Departments.

Westfield Public Works Executive Summary Progress Report

Street Maintenance

Our Primary focus, over the last month has been pothole repair. We have Contracted FE Harding to assist with pothole management. This allows us to supplement our crew with three contracted crews. The additional work force allowed us to cover the entire City in one week. The pothole reporting tool, <http://weconnect.westfield.in.gov/> is proving to be very beneficial.

Park Maintenance

A new 5-12yr old playground system has been ordered for Simon Moon Park. The estimated timeline for construction starts on April 16 and will take two weeks to complete.

Notable changes since 2/25/15

1. 2015 Resurfacing and Maintenance Improvement Project (MIP)
PASER and drainage rating have been given to all primary and secondary roads and subdivisions. We are currently prioritizing for the resurfacing package that will bid later this spring.
2. 156th and Spring Mill Roundabout
The bid was awarded to Crider and Crider and the notice to proceed was given. Utility relocates are finishing now and the intersection is scheduled to close on April 6, for a 60 day closure.

3. 161st and Oakridge RAB
The Vincent Property was demoed on 3/20 and utilities will begin moving in the upcoming weeks.
4. Towne Road for 156th street to 166th St.
Notice to proceed was given to RQAW to start design
5. Monon 4 (bridge over Anna Kendall)
Bids were received and will be award following BPW approval.

Construction Projects

1. 161st Street & Carey Road Roundabout
City Project Manager: Gary Pence
Designer: DLZ
Funding: 100% locally funded (Utility Proceeds)
Contractor: E&B Paving
Roundabout is currently open to traffic. The surface layer, signage, sidewalks, and other punch list items will be finished in the spring, as weather permits.
2. IMMI Way (Union Street Extension to East St.)
City Project Manager: Gary Pence
Designer: A & F Engineering
Funding: 100% Federal supported construction & inspection
INDOT Bid Date: August 2014

This is a new 3 lane section of roadway that connects N. Union St, to East St. The roadway is open to traffic and has signage, seeding, and other punch list items to complete this spring.

3. 191st and Tomlinson Roundabout
City Project Manager: Gary Pence
Designer: USI Consulting
Funding: Utility Proceeds
INDOT Bid Date: July 2014

This project is to construct a new 2 lane roundabout at this is existing 4 way stop intersection. This project is currently under construction with all utilities relocation complete and the new box culvert is in place. This is expected to be open to traffic in May 2015.

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

Other Notable Projects

City Project Manager: Gary Pence

1. 156th and Spring Mill Roundabout

The project is to put in new 2 lane roundabout replacing a 4 way stop controlled intersection. The project was let on January 14th, but unbalanced bids will require it to bid again. Most utilities are relocated and construction is anticipated this spring. Construction and inspection 100 percent reimbursable, by INDOT

2. 161st and Oakridge RAB

This project is to build a new 2 lane Roundabout in place of the current 4-way stop intersection. This project will be let on Feb 4th through INDOT. Demolition and utilities relocations are expected to start this spring with closure and construction anticipated when the 156th and Springmill RAB opens. Construction and inspection is 100 percent reimbursable, by INDOT.

3. Grand Park Blvd Extension

This project is a new boulevard roadway connection and roundabout from Wheeler Road north to the existing at 186th street RAB. This project is currently in construction with mostly earthmoving and storm drains work presently. Expected open to traffic near the end of June.

4. Ditch Road Extension

This project is a new boulevard roadway section, expending from SR 32 north and connect to a new roundabout at Casey Road. The roadway plans are 99 percent complete and right of way is clear. Utilities are still in need of relocations. The current plan is to split the project into two phases. The first contract would deal with fixing the drainage issues on Ditch Road south of SR 32 and new

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

pipe under SR 32. There is currently no timeline for work, and will proceed when vertical construction plans are presented by the developer.

5. Towne Road for 156th street to 166th street

This project is for sight distance improvements, roadway widening and 3 culvert replacement project on Towne Road from 156th to 166th street. This project is INDOT funded project (all phases are 70/30 split). Currently waiting for design contract to be approved by INDOT. Plan to have consultant start survey and design work this spring. Let expected July 2017.

6. Oak Trace Elementary School Safe Road to School Study

Engineering study to improve safety for Oak Trace Elementary School. Waiting for INDOT funding approval to start study. Expect start August 2015

City Project Manager: Phil Sundling

7. Wheeler Road Extension Letting at the earliest in July

- Design at 80%, awaiting final drainage decision
- Roadway reconstruction project that runs from SR 32 to 181st Street
- R/W – Wheeler parcel filed for condemnation last week, should have findings within the next month or two
- Utility Proceeds funding

8. Monon Phase 6

- Design at 90%
- Project runs from 181st to the Monon Elementary School north of 191st
- Trailhead will remain as part of Phase 7 due to the latest design change – won't have time to get R/W clear and include in Phase 6
- R/W – 3 parcels left, should have all cleared in the next few weeks
- MPO funding for PE, CN, CE – match with local Utility Proceeds

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

9. Westfield Boulevard Extension (West Access Road)

- Design at 85%
- New roadway project that runs from 151st west of Target to new underpass that INDOT built for Union Street
- Awaiting final drainage design
- We are currently in the R/W acquisition phase
- PE funded via Village Park TIF
- RW, CN funded with Utility Proceeds

10. North Union Sidewalk Extension (CDBG)

- PCS survey finished and sent over on 11/13/14
- R/W line work sent over from Pat McCallister with PB
- \$153k reimbursement from CDBG with the City matching a portion

11. Westfield Boulevard Connector (South Poplar Extension)

- Des. No. awarded from INDOT
- Pending Federal approval w/formal award expected in February
- Current plan to go from 161st to 169th

12. 186th and Springmill RAB

- Approved by MPO
- Awaiting PE contract
- 2017/2018 construction
- \$2-mil reimbursement from MPO (CN, CE)
- City will fund remaining portion

13. Red Line Mass Transit

- City committing \$146k match for PE and ENV services
- Multiple stops from 146th, Village Park, Downtown Westfield, Grand Park
- Construction not until 2020 at the earliest

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

City Project Manager: John Green

14. Mill St. Extension

- Home demolition is currently out to bid. Bids are due next week.
- Home demolition will clear 6 parcels in the winter and 5 parcels in the Spring/Summer.
- Roadway design is expected to complete in February.
- Roadway will be bid in March, with award anticipated in early April.

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov