



**Board of Works**

Andy Cook  
Randy Graham  
Kate Snedecker

**Clerk Treasurer**

Cindy J. Gossard

**Public Works Department**

(317) 804-3150 office  
(317) 804-3181 fax

2728 East 171st Street  
Westfield, IN 46074  
[westfield.in.gov](http://westfield.in.gov)

# Memorandum

To: Westfield Board of Public Works & Safety

Date: November 18, 2015

Re: Public Works Project Report

## Memo to Board Members

Dear Board Members, I would like to take this opportunity to update you regarding the current status of our Public Works Departments.

### *Westfield Public Works Executive Summary Progress Report*

#### Street Maintenance

Our primary focus of the last month has been winter equipment preparation, pothole repair, ROW tree removal/trimming, roadside mowing, and shoulder restoration. We are actively installing stone shoulders along the newly resurfaced Carey and Spring Mill roads as well as installing snow fence at trouble spots throughout the City.

#### Park Maintenance

The splash park at Quaker was closed and winterized. Removed shade sails, winterized irrigations and prepared the parks for winter.

### **Notable changes since 10/28/15**

#### 1. 2015 Resurfacing and Maintenance Improvement Project (MIP)

Fall resurfacing is finishing. This project, consisted of a mill and resurface of Carey Rd from SR 32 to 146<sup>th</sup> and Springmill from 156<sup>th</sup> to 146<sup>th</sup>. Also a part of this project, we applied Reju-Tech to approximately 6 miles of subdivision street. This is in conjunction with our MIP to prolong the life of our asphalt.

#### 2. 161<sup>st</sup> and Oakridge RAB

This projects is complete and open and currently finishing punch list items.

3. Monon Phase 4

This projects is complete and open and currently finishing punch list items

6. Monon Phase 6

This is the section of the Monon Trail that extends north from 181st to the 191<sup>st</sup> Street. Concrete and Asphalt has been completed and the project will finalize in the spring.

7. Wheeler Road Improvement

This project is complete and open to traffic.

### Other Notable Projects

#### **City Project Manager: Gary Pence**

1. Ditch Road Extension

Project is currently designed and is awaiting funding.

2. Towne Road for 156<sup>th</sup> street to 166<sup>th</sup> street

This project is for sight distance improvements, roadway widening and 3 culvert replacement project on Towne Road from 156<sup>th</sup> to 166<sup>th</sup> street. This project is INDOT funded project (all phases are 70/30 split). Currently waiting for design contract to be approved by INDOT. Plan to have consultant start survey and design work this spring. Let expected July 2017.

3. Oak Trace Elementary School Safe Road to School Study

Engineering study to improve safety for Oak Trace Elementary School. Waiting for INDOT funding approval to start study. Expect start August 2015

#### **Public Works Department**

(317) 804-3100 office  
(317) 804-3190 fax

2706 East 171st Street  
Westfield, IN 46074  
**westfield.in.gov**

## City Project Manager: Phil Sundling

### 4. Wheeler Road Extension

- Design at 80%, awaiting final drainage decision
- Roadway reconstruction project that runs from SR 32 to 181<sup>st</sup> Street
- R/W – Wheeler parcel filed for condemnation last week, should have findings within the next month or two
- Utility Proceeds funding

### 5. Monon Phase 6

- Design at 90%
- Project runs from 181<sup>st</sup> to the Monon Elementary School north of 191<sup>st</sup>
- Trailhead will remain as part of Phase 7 due to the latest design change – won't have time to get R/W clear and include in Phase 6
- R/W – 3 parcels left, should have all cleared in the next few weeks
- MPO funding for PE, CN, CE – match with local Utility Proceeds

### 6. Westfield Boulevard Extension (West Access Road)

- Design at 85%
- New roadway project that runs from 151<sup>st</sup> west of Target to new underpass that INDOT built for Union Street
- Awaiting final drainage design
- We are currently in the R/W acquisition phase
- PE funded via Village Park TIF
- RW, CN funded with Utility Proceeds

### 7. North Union Sidewalk Extension (CDBG)

- PCS survey finished and sent over on 11/13/14
- R/W line work sent over from Pat McCallister with PB
- \$153k reimbursement from CDBG with the City matching a portion

## Public Works Department

(317) 804-3100 office  
(317) 804-3190 fax

2706 East 171st Street  
Westfield, IN 46074  
[westfield.in.gov](http://westfield.in.gov)

8. Westfield Boulevard Connector (South Poplar Extension)

- Des. No. awarded from INDOT
- Currently waiting on additional funding to be awarded by the state.
- Current plan to go from Park St. to 169<sup>th</sup>

9. 186<sup>th</sup> and Springmill RAB

- Approved by MPO
- Awaiting PE contract
- 2017/2018 construction
- \$2-mil reimbursement from MPO (CN, CE)
- City will fund remaining portion

10. Red Line Mass Transit

- City committing \$146k match for PE and ENV services
- Multiple stops from 146<sup>th</sup>, Village Park, Downtown Westfield, Grand Park
- Construction not until 2020 at the earliest

**City Project Manager: Mike Morgan**

11. Mill St. Extension

- Home demolition is nearing completion
- We still have 2 properties to acquire before we proceed.

**Public Works Department**

(317) 804-3100 office  
(317) 804-3190 fax

2706 East 171st Street  
Westfield, IN 46074  
**[westfield.in.gov](http://westfield.in.gov)**

- We are currently in the process of acquiring the necessary permits to construct the bridge.

**Public Works Department**

(317) 804-3100 office  
(317) 804-3190 fax

2706 East 171st Street  
Westfield, IN 46074  
**[westfield.in.gov](http://westfield.in.gov)**