



Board of Works

Andy Cook
Randy Graham
Kate Snedecker

Clerk Treasurer

Cindy J. Gossard

Public Works Department

(317) 804-3150 office
(317) 804-3181 fax

2728 East 171st Street
Westfield, IN 46074
westfield.in.gov

Memorandum

To: Westfield Board of Public Works & Safety

Date: April 27, 2016

Re: Public Works Project Report

Memo to Board Members

Dear Board Members, I would like to take this opportunity to update you regarding the current status of our Public Works Departments.

Westfield Public Works Executive Summary Progress Report

Street Maintenance

The major initiative since the last meeting was the improvement associated with 191st street. Maintenance crews managed traffic control, shoulder installation, and mailbox replacement. Crack Seal efforts will begin soon. This will be a combination of contracted services as in conjunction with our internal crew.

Park Maintenance

Park de-winterization has begun and will continue over the next few weeks. Construction of the new restroom, at Simon Moon Park, is progressing and should wrap up in the next 2-3 weeks. Utility service connections have begun and will finish in the next week.

Notable changes since 3/30/16

1. Monon Phase 6

This is the section of the Monon Trail that extends north from 181st to the 191st Street. Concrete and Asphalt has been completed and the project will finalize in the spring.

2. Mill Street Extension

The Mill Street project is a reconstruction and extension of Mill Street from SR32 to South Union St. This project will remediate the downtown flooding concern and will also create the southern boundary of the future Grand Junction Plaza. Mill St has gone through the bid process and our recommendations were presented for board approval today. Notice to proceed has been issued and construction will begin in the coming weeks.

3. Westfield Boulevard Extension (West Access Rd.)

This is a new roadway project that runs from Westfield Blvd., under US 31 and terminates at a new roundabout on 151st. Land acquisition is nearly complete. Utility relocates and clearing has begun.

4. Midland Trail Section 4

Section 4 is the extension of the midland from Gunther Blvd to Gray Rd. Land acquisition is complete, clearing has begun, and this project will bid later this spring. Construction should be complete in late summer or early fall.

5. 191st improvement Project

This was an emergency repair project that extended from US31 to Spring Mill Rd. This consisted of mill-in-place and the addition of 2 courses of HMA. We also added new stone shoulders and replaced mailboxes.

Other Notable Projects

City Project Manager: Gary Pence

1. Ditch Road Extension

Project is currently designed and is awaiting funding.

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

2. Towne Road for 156th street to 166th street

This project is for sight distance improvements, roadway widening and 3 culvert replacement project on Towne Road from 156th to 166th street. This project is INDOT funded project (all phases are 70/30 split). Currently waiting for design contract to be approved by INDOT. Plan to have consultant start survey and design work this spring. Let expected July 2017.

3. Oak Trace Elementary School Safe Road to School Study

Engineering study to improve safety for Oak Trace Elementary School. Waiting for INDOT funding approval to start study. Expect start August 2015

City Project Manager: Phil Sundling

4. Monon Phase 6

- Design at 90%
- Project runs from 181st to the Monon Elementary School north of 191st
- Trailhead will remain as part of Phase 7 due to the latest design change – won't have time to get R/W clear and include in Phase 6
- R/W – 3 parcels left, should have all cleared in the next few weeks
- MPO funding for PE, CN, CE – match with local Utility Proceeds

5. Westfield Boulevard Extension (West Access Road)

- Design at 95%
- New roadway project that runs from 151st west of Target to new underpass that INDOT built for Union Street
- We are currently in the R/W acquisition phase
- PE funded via Village Park TIF
- RW, CN funded with Utility Proceeds

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

6. North Union Sidewalk Extension (CDBG)

- PCS survey finished and sent over on 11/13/14
- R/W line work sent over from Pat McCallister with PB
- \$153k reimbursement from CDBG with the City matching a portion

7. Westfield Boulevard Connector (South Poplar Extension)

- Des. No. awarded from INDOT
- Currently waiting on additional funding to be awarded by the state.
- Current plan to go from Park St. to 169th

8. 186th and Springmill RAB

- Approved by MPO
- 2017/2018 construction
- \$2-mil reimbursement from MPO (CN, CE)
- City will fund remaining portion

9. Red Line Mass Transit

- City committing \$146k match for PE and ENV services
- Multiple stops from 146th, Village Park, Downtown Westfield, Grand Park
- Construction not until 2020 at the earliest

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov