



Board of Works

Andy Cook
Randy Graham
Kate Snedecker

Clerk Treasurer

Cindy J. Gossard

Public Works Department

(317) 804-3150 office
(317) 804-3181 fax

2728 East 171st Street
Westfield, IN 46074
westfield.in.gov

Memorandum

To: Westfield Board of Public Works & Safety

Date: June 22, 2016

Re: Public Works Project Report

Memo to Board Members

Dear Board Members, I would like to take this opportunity to update you regarding the current status of our Public Works Departments.

Westfield Public Works Executive Summary Progress Report

Street Maintenance

Crack Seal efforts are ongoing, and the contracted services portion is complete. In addition to the pothole repair efforts, we are actively maintaining stone shoulders; these efforts will continue throughout the summer.

Park Maintenance

We have completed a significant amount of improvements associated with the splash park; RAB landscaping is ongoing, and the Simon Moon restroom is complete...finally.

Notable changes since 5/25/16

1. Monon Phase 6

This is the section of the Monon Trail that extends north from 181st to the 191st Streets. Lighting installation has begun, as the project nears substantial completion.

2. Mill Street Extension

The Mill Street project is a reconstruction and extension of Mill Street from SR32 to South Union St. This project will remediate the downtown flooding concern and will also create the southern boundary of the future Grand Junction Plaza. Heavy construction is well underway and going very well.

3. Westfield Boulevard Extension (West Access Rd.)

This is a new roadway project that runs from Westfield Blvd., under US 31 and terminates at a new roundabout on 151st. Land acquisition is nearly complete. Utility relocates and clearing are finishing, and the project will bid in the coming weeks.

4. Midland Trail Section 4

Section 4 is the extension of the Midland from Gunther Blvd to Gray Rd. Construction has begun and will finish in late summer or early fall.

Other Notable Projects

City Project Manager: Gary Pence

1. Ditch Road Extension

Project is currently designed and is awaiting funding.

2. Towne Road for 156th Street to 166th Street

This project is for sight distance improvements, roadway widening and three culvert replacement projects on Towne Road from 156th to 166th Streets. This project is INDOT funded (all phases are 70/30 split). Currently waiting for design contract to be approved by INDOT. Plan to have consultant start survey and design work this spring. Let expected July 2017.

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

City Engineer: Phil Sundling

1. Westfield Boulevard Extension (West Access Road)

- Design at 95%
- New roadway project that runs from 151st west of Target to new underpass that INDOT built for Union Street
- We are currently in the R/W acquisition phase
- PE funded via Village Park TIF
- RW, CN funded with Utility Proceeds

2. Westfield Boulevard Connector (South Poplar Extension)

- Des. No. awarded from INDOT
- Currently waiting on additional funding to be awarded by the state.
- Current plan to go from Park St. to 169th

3. 186th and Springmill RAB

- Approved by MPO
- 2017/2018 construction
- \$2-mil reimbursement from MPO (CN, CE)
- City will fund remaining portion

4. Red Line Mass Transit

- City committing \$146k match for PE and ENV services
- Multiple stops from 146th, Village Park, Downtown Westfield, Grand Park
- Construction in 2020 at the earliest

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov