

Park Improvements in April  
Report as of 4-26-11  
Submitted by: Melody Jones

## **TRAILS**

### **Monon Trail North (161<sup>st</sup> to Midland Trace Trail/Oak Ridge Road-Phase3)**

The construction project continues. Due to all the rain in April we are still a week away from completion.

Signage for this section on part of the Midland is before you today for approval.

### **Monon Trail Reconstruction (South of 161<sup>st</sup> Street)**

Yarberry Land Services agreed to bring the project into compliance. Work continues on this project. Cornerstone will approve the work before Westfield will accept.

### **Midland Trace Trail – Phase 1**

Mrs. Clark's property case is still pending. Landscaping will be completed over the next few weeks. Still looking into site furnishings for the trail.

### **Midland Trace Trail – Phase 2 (the Bridge)**

The project is completed. Landscaping was installed last week and the lighting this week. We need Duke Energy to set the meter.

### **Natalie Wheeler Trail**

Completion date was set for April 25<sup>th</sup>. Due to fiber relocations and rain the project has been delayed.

### **Grand Junction Trail**

Rework on cobbles and bricks will need to be done. Calumet has caulking to finish. All other work is complete.

## **PARKS**

### **Simon Moon Park**

As soon as the sledding hill dries out it will be graded and seeded. After the seed is established additional landscaping will be installed. We anticipate removing the construction fence in late June.

The corner lot at Futch and 171<sup>st</sup> Street has been officially donated to the City to be included in Simon Moon Park. The deed is being recorded.

### **Old Friend Cemetery Park**

The re-dedication of the park is this Friday at 11AM. There are a few remaining items to be completed: We will do a final walk through and punch list on Thursday afternoon.

An additional side walk ramp was installed on Union Street to align with the north side of Park Street to give pedestrian connectivity from the east side of Union Street to the west side near Old Friends and the Midland Trace Trail.

## **OTHER ITEMS**

### **State Road 32**

Additional plantings will be added next week. All areas will be mulched over the next few weeks.

### **151<sup>st</sup> Street and Carey Road Round About**

This project is 95% completed. Final punch list was done last Thursday with minimal outstanding items.

### **5 Year Parks Master Plan**

Parks Master Plan will be presented at the May 9th City Council for adoption.