

Board of Works

Andy Cook Randy Graham Kate Snedecker

Clerk Treasurer Cindy J. Gossard

Memorandum

To: Westfield Board of Public Works & Safety

Date: July 29, 2015

Re: Public Works Project Report

Memo to Board Members

Dear Board Members, I would like to take this opportunity to update you regarding the current status of our Public Works Departments.

Westfield Public Works Executive Summary Progress Report

Street Maintenance

Our current focus is on the repair and installation of stone shoulders, as well as pothole management. The construction of 8 new soccer fields at Grand Park is ongoing and should wrap up in the coming weeks.

Park Maintenance

Maintenance crews continue to install stone shoulders along the Monon and Midland trails. Emergency mile markers are being created and will be installed on the new sections of the Monon.

Notable changes since 6/24/15

2015 Resurfacing and Maintenance Improvement Project (MIP)
 Spring resurfacing is complete. We are currently in the process of executing our road striping contract.

2. 161st and Oakridge RAB

Utility relocates are finishing. This is still on track to begin construction in September.

Public Works Department

(317) 804-3150 office (317) 804-3181 fax

2728 East 171st Street Westfield, IN 46074 westfield.in.gov

3. Tomlinson and 191st Roundabout

North and West legs will close this week. Project was delayed due to a grade elevation issue. We are still pushing to have this open before school but it may not be possible.

4. Grand Park Blvd Extension

Pavement is down and traffic has been shifted to the new half of the RAB. Other half of the RAB is currently being constructed and the project is set to complete in the fall.

5. Monon Phase 4

This is also known as the Bridge over the Anna Kendell. This project will connect the current Monon, north to SR32, and includes a short bridge over the Ana Kendell. Construction has begun. We anticipate this section opening in late October.

Other Notable Projects

City Project Manager: Gary Pence

1. 161st and Oakridge RAB

This project is to build a new 2 lane Roundabout in place of the current 4-way stop intersection. This project will be let on Feb 4th through INDOT. Demolition and utilities relocations are expected to start this spring with closure and construction anticipated to begin in September. Construction and inspection is 100 percent reimbursable, by INDOT.

2. Grand Park Blvd Extension

This project is a new boulevard roadway connection and roundabout from Wheeler Road north to the existing at 186th street RAB. This project is currently in construction with mostly earthmoving and storm drains work presently. Expected open to traffic near the end of June.

Public Works Department

(317) 804-3100 office (317) 804-3190 fax

2706 East 171st Street Westfield, IN 46074

3. Ditch Road Extension

Project is currently designed and is awaiting funding.

4. Towne Road for 156th street to 166th street

This project is for sight distance improvements, roadway widening and 3 culvert replacement project on Towne Road from 156th to 166th street. This project is INDOT funded project (all phases are 70/30 split). Currently waiting for design contract to be approved by INDOT. Plan to have consultant start survey and design work this spring. Let expected July 2017.

5. Oak Trace Elementary School Safe Road to School Study

Engineering study to improve safety for Oak Trace Elementary School. Waiting for INDOT funding approval to start study. Expect start August 2015

City Project Manager: Phil Sundling

- Wheeler Road Extension
 - Design at 80%, awaiting final drainage decision
 - Roadway reconstruction project that runs from SR 32 to 181st Street
 - R/W Wheeler parcel filed for condemnation last week, should have findings within the next month or two
 - Utility Proceeds funding

7. Monon Phase 6

- Design at 90%
- Project runs from 181st to the Monon Elementary School north of 191st
- Trailhead will remain as part of Phase 7 due to the latest design change – won't have time to get R/W clear and include in Phase 6

Public Works Department

(317) 804-3100 office (317) 804-3190 fax

2706 East 171st Street Westfield, IN 46074

- R/W 3 parcels left, should have all cleared in the next few weeks
- MPO funding for PE, CN, CE match with local Utility Proceeds
- 8. Westfield Boulevard Extension (West Access Road)
 - Design at 85%
 - New roadway project that runs from 151st west of Target to new underpass that INDOT built for Union Street
 - Awaiting final drainage design
 - We are currently in the R/W acquisition phase
 - PE funded via Village Park TIF
 - RW, CN funded with Utility Proceeds
- 9. North Union Sidewalk Extension (CDBG)
 - PCS survey finished and sent over on 11/13/14
 - R/W line work sent over from Pat McCallister with PB
 - \$153k reimbursement from CDBG with the City matching a portion
- 10. Westfield Boulevard Connector (South Poplar Extension)
 - Des. No. awarded from INDOT
 - Currently waiting on additional funding to be awarded by the state.
 - Current plan to go from Park St. to 169th
- 11. 186th and Springmill RAB
 - Approved by MPO
 - Awaiting PE contract
 - 2017/2018 construction
 - \$2-mil reimbursement from MPO (CN, CE)
 - City will fund remaining portion

Public Works Department

(317) 804-3100 office (317) 804-3190 fax

2706 East 171st Street Westfield, IN 46074

12. Red Line Mass Transit

- City committing \$146k match for PE and ENV services
- Multiple stops from 146th, Village Park, Downtown Westfield, Grand Park
- Construction not until 2020 at the earliest

City Project Manager: Mike Morgan

13. Mill St. Extension

- Home demolition is nearing completion
- We still have 2 properties to acquire before we proceed.
- We are currently in the process of acquiring the necessary permits to construct the bridge.

Public Works Department

(317) 804-3100 office (317) 804-3190 fax

2706 East 171st Street Westfield, IN 46074