



Board of Works

Andy Cook
Randy Graham
Kate Snedecker

Clerk Treasurer

Cindy J. Gossard

Public Works Department

(317) 804-3150 office
(317) 804-3181 fax

2728 East 171st Street
Westfield, IN 46074
westfield.in.gov

Memorandum

To: Westfield Board of Public Works & Safety

Date: January 27, 2016

Re: Public Works Project Report

Memo to Board Members

Dear Board Members, I would like to take this opportunity to update you regarding the current status of our Public Works Departments.

Westfield Public Works Executive Summary Progress Report

Street Maintenance

Our primary focus of the last month has been winter weather management and equipment repair. So far in 2016, we have successfully managed 3 measureable events. Between events, we perform maintenance and repair on our equipment.

Park Maintenance

Primary focus in on snow and ice removal. We have begun the construction of an restroom at Simon Moon Park. This is progressing slowly, due to weather, and is expected to finish in approximately 60 days.

Notable changes since 12/18/15

1. 161st and Oakridge RAB

This projects is complete and open and currently finishing punch list items. Our primary focus at this time is concentrated on working with Duke to have powered service installed to the lighting packaged.

2. Monon Phase 4

This projects is complete and open and currently finishing punch list items

3. Monon Phase 6

This is the section of the Monon Trail that extends north from 181st to the 191st Street. Concrete and Asphalt has been completed and the project will finalize in the spring.

Other Notable Projects

City Project Manager: Gary Pence

1. Ditch Road Extension

Project is currently designed and is awaiting funding.

2. Towne Road for 156th street to 166th street

This project is for sight distance improvements, roadway widening and 3 culvert replacement project on Towne Road from 156th to 166th street. This project is INDOT funded project (all phases are 70/30 split). Currently waiting for design contract to be approved by INDOT. Plan to have consultant start survey and design work this spring. Let expected July 2017.

3. Oak Trace Elementary School Safe Road to School Study

Engineering study to improve safety for Oak Trace Elementary School. Waiting for INDOT funding approval to start study. Expect start August 2015

City Project Manager: Phil Sundling

4. Wheeler Road Extension

- Design at 80%, awaiting final drainage decision
- Roadway reconstruction project that runs from SR 32 to 181st Street
- R/W – Wheeler parcel filed for condemnation last week, should have findings within the next month or two
- Utility Proceeds funding

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

5. Monon Phase 6

- Design at 90%
- Project runs from 181st to the Monon Elementary School north of 191st
- Trailhead will remain as part of Phase 7 due to the latest design change – won't have time to get R/W clear and include in Phase 6
- R/W – 3 parcels left, should have all cleared in the next few weeks
- MPO funding for PE, CN, CE – match with local Utility Proceeds

6. Westfield Boulevard Extension (West Access Road)

- Design at 85%
- New roadway project that runs from 151st west of Target to new underpass that INDOT built for Union Street
- Awaiting final drainage design
- We are currently in the R/W acquisition phase
- PE funded via Village Park TIF
- RW, CN funded with Utility Proceeds

7. North Union Sidewalk Extension (CDBG)

- PCS survey finished and sent over on 11/13/14
- R/W line work sent over from Pat McCallister with PB
- \$153k reimbursement from CDBG with the City matching a portion

8. Westfield Boulevard Connector (South Poplar Extension)

- Des. No. awarded from INDOT
- Currently waiting on additional funding to be awarded by the state.
- Current plan to go from Park St. to 169th

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

9. 186th and Springmill RAB

- Approved by MPO
- Awaiting PE contract
- 2017/2018 construction
- \$2-mil reimbursement from MPO (CN, CE)
- City will fund remaining portion

10. Red Line Mass Transit

- City committing \$146k match for PE and ENV services
- Multiple stops from 146th, Village Park, Downtown Westfield, Grand Park
- Construction not until 2020 at the earliest

City Project Manager: Mike Morgan

11. Mill St. Extension

- Home demolition is nearing completion
- We still have 2 properties to acquire before we proceed.
- We are currently in the process of acquiring the necessary permits to construct the bridge.

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov