



**Board of Works**

Andy Cook  
Randy Graham  
Kate Snedecker

**Clerk Treasurer**

Cindy J. Gossard

**Public Works Department**

(317) 804-3150 office  
(317) 804-3181 fax

2728 East 171st Street  
Westfield, IN 46074  
[westfield.in.gov](http://westfield.in.gov)

# Memorandum

To: Westfield Board of Public Works & Safety

Date: March 30, 2016

Re: Public Works Project Report

## Memo to Board Members

Dear Board Members, I would like to take this opportunity to update you regarding the current status of our Public Works Departments.

### *Westfield Public Works Executive Summary Progress Report*

#### Street Maintenance

Our primary focus has shifted to pothole management. As surface temperatures increase we will begin our spring crack sealing efforts.

#### Park Maintenance

Construction of the new restroom, at Simon Moon Park, is progressing and should wrap up in the next 4-6 weeks. We are experiencing a slight delay as we make the effort to coordinate the new utility service connections.

### **Notable changes since 2/24/16**

1. Monon Phase 6

This is the section of the Monon Trail that extends north from 181st to the 191<sup>st</sup> Street. Concrete and Asphalt has been completed and the project will finalize in the spring.

## 2. Mill Street Extension

The Mill Street project is a reconstruction and extension of Mill Street from SR32 to South Union St. This project will remediate the downtown flooding concern and will also create the southern boundary of the future Grand Junction Plaza. Mill St has gone through the bid process and our recommendations were presented for board approval today. Pending approval NP's will be issued in the coming weeks with construction to start soon after.

## 3. Westfield Boulevard Extension (West Access Rd.)

This is a new roadway project that runs from Westfield Blvd., under US 31 and terminates at a new roundabout on 151<sup>st</sup>. We are currently in the land acquisition phase and plan to start construction this summer, with tree clearing starting before April 1<sup>st</sup>.

## 4. Midland Trail Section 4

Section 4 is the extension of the midland from Gunther Blvd to Gray Rd. Land acquisition is complete, clearing has begun, and this project will bid later this spring. Construction should be complete in late summer or early fall.

### Other Notable Projects

#### **City Project Manager: Gary Pence**

##### 1. Ditch Road Extension

Project is currently designed and is awaiting funding.

##### 2. Towne Road for 156<sup>th</sup> street to 166<sup>th</sup> street

This project is for sight distance improvements, roadway widening and 3 culvert replacement project on Towne Road from 156<sup>th</sup> to 166<sup>th</sup> street. This project is INDOT funded project (all phases are 70/30 split). Currently waiting for design contract to be approved by INDOT. Plan to have consultant start survey and design work this spring. Let expected July 2017.

##### 3. Oak Trace Elementary School Safe Road to School Study

#### **Public Works Department**

(317) 804-3100 office  
(317) 804-3190 fax

2706 East 171st Street  
Westfield, IN 46074  
[westfield.in.gov](http://westfield.in.gov)

Engineering study to improve safety for Oak Trace Elementary School. Waiting for INDOT funding approval to start study. Expect start August 2015

**City Project Manager: Phil Sundling**

4. Monon Phase 6

- Design at 90%
- Project runs from 181<sup>st</sup> to the Monon Elementary School north of 191st
- Trailhead will remain as part of Phase 7 due to the latest design change – won't have time to get R/W clear and include in Phase 6
- R/W – 3 parcels left, should have all cleared in the next few weeks
- MPO funding for PE, CN, CE – match with local Utility Proceeds

5. Westfield Boulevard Extension (West Access Road)

- Design at 95%
- New roadway project that runs from 151<sup>st</sup> west of Target to new underpass that INDOT built for Union Street
- We are currently in the R/W acquisition phase
- PE funded via Village Park TIF
- RW, CN funded with Utility Proceeds

6. North Union Sidewalk Extension (CDBG)

- PCS survey finished and sent over on 11/13/14
- R/W line work sent over from Pat McCallister with PB
- \$153k reimbursement from CDBG with the City matching a portion

**Public Works Department**

(317) 804-3100 office  
(317) 804-3190 fax

2706 East 171st Street  
Westfield, IN 46074  
**westfield.in.gov**

7. Westfield Boulevard Connector (South Poplar Extension)

- Des. No. awarded from INDOT
- Currently waiting on additional funding to be awarded by the state.
- Current plan to go from Park St. to 169<sup>th</sup>

8. 186<sup>th</sup> and Springmill RAB

- Approved by MPO
- 2017/2018 construction
- \$2-mil reimbursement from MPO (CN, CE)
- City will fund remaining portion

9. Red Line Mass Transit

- City committing \$146k match for PE and ENV services
- Multiple stops from 146<sup>th</sup>, Village Park, Downtown Westfield, Grand Park
- Construction not until 2020 at the earliest

**Public Works Department**

(317) 804-3100 office  
(317) 804-3190 fax

2706 East 171st Street  
Westfield, IN 46074  
**westfield.in.gov**