



Board of Works
Andy Cook
Randy Graham
Kate Snedeker

Clerk Treasurer
Cindy J. Gossard

Public Works Department

(317) 804-3150 office
(317) 804-3181 fax

2728 East 171st Street
Westfield, IN 46074
westfield.in.gov

Memorandum

To: Westfield Board of Public Works & Safety

Date: October 26, 2016

Re: Public Works Project Report

Memo to Board Members

Dear Board Members, I would like to take this opportunity to update you regarding the current status of our Public Works Departments.

Westfield Public Works Executive Summary Progress Report

Street Maintenance

2016 resurfacing is complete and the maintenance staff is currently focusing on shoulder installation on our newly resurfaced roads in addition to our crack seal efforts. Additionally, we have been focused on sink hole repair, ROW mowing, and street sweeping.

Park Maintenance

2016 Raymond Worth Park upgrades are complete. This includes demolition of all structures, removal of several hundred feet of fence, installation of a stone parking lot and a stone pedestrian trail that connects the two park sections. Maintenance staff has begun park winterization and playground mulch has been installed.

Notable changes since 9/28/16

1. 2016 Trail Connections

Monon 5 (SR32 to Wheeler) has begun and final grading and stabilization will be completed in the coming weeks. 161st and 169th Streets sections are complete and Section 1 of the Monon/Midland Loop is currently under construction.

2. Mill Street Extension

The Mill Street project is a reconstruction and extension of Mill Street from SR32 to South Union St. The Mill Street construction is ongoing and the project is on track for completion by December.

3. Westfield Boulevard Extension (West Access Rd.)

This is a new roadway project that runs from Westfield Blvd., under US 31 and terminates at a new roundabout on 151st. The bid was awarded to Millennium Contractors. Mass earthwork has begun and will continue throughout the winter.

4. Midland Trail Section 4

Section 4 is the extension of the Midland from Gunther Blvd. to Gray Rd. Construction is complete. There will be a ribbon cutting to commemorate the trail reaching the east boundary of the City on 11/4 at 10:00 a.m.

5. Ditch Road Extension

This project is the construction of a new roadway that extends Ditch Rd. from SR32 north and culminates with a roundabout connection at the 18100 block of Casey Rd. We are currently waiting on funding approval at which time we will execute the contract and issue the Notice to Proceed.

Other Notable Projects

1. Towne Road from 156th Street to 166th Street

This project is for sight distance improvements, roadway widening, and three culvert replacements on Towne Road from 156th to 166th Streets. This project is INDOT funded (all phases are 70/30 split). Currently waiting for design contract to be approved by INDOT. Plan to have consultant start survey and design work this spring. Let expected July 2017.

2. Westfield Boulevard Connector (South Poplar Extension)

- Des. No. awarded from INDOT
- Currently waiting on additional funding to be awarded by the state.
- Current plan to go from Park St. to 169th

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov

3. 186th and Springmill RAB

- Approved by MPO
- 2017/2018 construction
- \$2-mil reimbursement from MPO (CN, CE)
- City will fund remaining portion

4. Red Line Mass Transit

- City committing \$146k match for PE and ENV services
- Multiple stops from 146th, Village Park, Downtown Westfield, Grand Park
- Construction in 2020 at the earliest

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov