

# WESTFIELD PUBLIC WORKS



**BOARD OF PUBLIC WORKS**  
J. ANDREW COOK, MAYOR  
MARK HEIRBRANDT, BOARD MEMBER  
JACK HART, BOARD MEMBER

**CHIEF ADMINISTRATIVE OFFICER**  
BRUCE A. HAUK

**DIRECTOR OF PUBLIC WORKS**  
KURT J. WANNINGER

## Road Projects

### Westfield Projects

1. Western Way and Greyhound Pass
  - a. Contractor has been on site milling and placing wedge and leveling.
  - b. Signals are on a timing basis until detector loops can be cut in. They will be “speak” to each other along with US 31.
  - c. Paving and pavement marking is slated for next week.
2. 151<sup>st</sup> Street and Carey Road Roundabout
  - a. Contractor has not been on site due to a utility conflict. By redesigning we were able to save over \$100,000 on a change order.
  - b. Contractor has stated will be on site Wednesday. 2-3 weeks of work remain.
  - c. Road will be closed for about 3-4 days to allow safety for workers. This will also greatly increase production rate and produce a cleaner final product.
3. Sycamore and Birch Streets Drainage Project
  - a. Project is completed except for seeding which will occur this week.
4. Crack Sealing
  - a. This is a preventative maintenance item. We did about 30 tons of it last year and plan on doing it again this year. It will extend the life of pavement by not allowing infiltration of water.
5. Chip Sealing
  - a. This is a preventative maintenance item. It extends the life of the roadway 5-8 years. Cost comparison a chip seal for one mile of roadway costs about \$16,000 compared to resurfacing which we would budget about \$100,000 per mile.
6. Monon Trail – 146<sup>th</sup> to 156<sup>th</sup> Street
  - a. Contractor is continuing construction to meet June 6<sup>th</sup> grand opening.
7. Monon Trail – 156<sup>th</sup> Street to SR 32
  - a. Trail will extend to SR 32 and we hope to have it connected by year’s end.
8. Opticom – 7 intersections

- a. This is funded through ARRA funding or stimulus money in the amount of \$73,000.
  - b. Intersections include:
    - i. Springmill Rd and SR 32
    - ii. Dartwon Rd and SR 32
    - iii. Oarkridge Rd and SR 32
    - iv. 181<sup>st</sup> St. and US 31
    - v. Carey Rd. and SR 32
    - vi. Gunther Rd. and SR 32
    - vii. 161<sup>st</sup> St. and Springmill Rd.
9. Pavement Marking
- a. We went with Hamilton County and surrounding communities to a large bid. Pricing is about ½ of what we paid last year.
  - b. Contractor will begin by June 1<sup>st</sup> and will refresh all pavement markings in Westfield City limits.
10. Hydrant Markings
- a. These mark the hydrants with a blue reflector in the roadway so the fire department can see them. 177 will be placed.
11. Sidewalk ADA replacement project
- a. This funding is through a Block Grant through the Noblesville Housing Authority.
  - b. We will replace 154 ramps to make them ADA compliant.
  - c. Bids open up on Wed. May 27<sup>th</sup>.

#### INDOT Projects

- 1. SR 32 – Springmill Road to US 31
  - a. Currently under construction and scheduled for completion at the end of October.
  - b. Road section will be 5 lanes wide. 2 westbound, 2 eastbound, and a dual center turn lane (suicide turn lane).
  - c. Westfield was successful in lobbying INDOT to agree to place center medians in the roadway. WPWD will plant and maintain medians.
  - d. New signals at Springmill Rd., Dartown Rd, and Oakridge Rd.
- 2. SR 32 – Bam Outdoors to Gunther Blvd.
  - a. This will be under construction soon. It will add dedicated turning lanes and through lanes for east-west traffic.
  - b. Signal modernization at Carey and at Gunther.
  - c. Speed limit will be reduced to 40 mph.
  - d. Center median will be built to prevent left turning movements to increase safety.
- 3. US 31
  - a. This is currently under design and scheduled out till 2018. Schedule is open for changing.
  - b. SR 38 will be first interchange built and is slated for 2011 construction.