



Mayor
Andy Cook

City Council
Jim Ake
Steven Hoover
Robert L. Horkay
Chuck Lehman
Robert J. Smith
Cindy L. Spoljaric
Robert W. Stokes

Clerk Treasurer
Cindy J. Gossard

Change Orders:

The Westfield Public Works Department is recommending that the Board of Public Works and Safety consider approval of the following change orders.

Summary of the 8 change orders for North Union Street

85 percent of this is for poor soils conditions (Peat)

The other 15 percent is for utilities

Final summary of change orders 1-8 (see attached Marked up)

Change Order No 1	Common Excavation	\$ 2,312.50
Change Order No 2	Relocate Fire Hydrant	\$ 1,655.00
Change Order No 3	12" RCP & Engineering	\$ 2,155.00
Change Order No 4	Pavement Removal	\$ 7,769.71
Change Order No. 5	Flowable Fill	\$ 1,960.00
Change Order No 6	Subgrade Treatment	\$ 7203.60
Change Order No 7	Clearing & Water main	\$ 1133.00 Credit
Change Order No 8	Geogrid & Aggr & exc	\$ 21,533.50
Total:		\$43,456.31

Please See Following Attachment

Public Works Department

(317) 804-3100 office
(317) 804-3190 fax

2706 East 171st Street
Westfield, IN 46074
westfield.in.gov



RIETH-RILEY CONSTRUCTION Co., Inc.

POST OFFICE BOX 276 • INDIANAPOLIS, INDIANA 46206 • WWW.RIETHRILEY.COM

"100% Employee Owned"

CO # 1
Approved GP
10-16-14

August 15, 2104

Mr. Gary Pence
Project Manager
City of Westfield

RE: North Union Street Extension – Additional Common Excavation

Mr. Pence,

Below is a request for change order for the additional topsoil we had to strip and haul off-site. We removed an average of 16" of topsoil in the area shown on the following page. We were responsible for removing what was assumed to be a maximum of 12" of topsoil. Let me know if you have any questions.

ITEM	DESCRIPTION	QTY	UNIT	UNIT PRICE	EXTENSION
4	Excavation, Common	185	CYS	\$ 12.50	\$ 2,312.50

Respectfully Submitted,

Rieth Riley Construction Co., Inc.

Eric Jordan 

Eric Jordan
Project Manager – Indianapolis Area

CC: 3200524 Job File
David Dankert - General Superintendent, Rieth-Riley

1751 W. MINNESOTA • INDIANAPOLIS, INDIANA 46221 • TELEPHONE: (317) 634-5561 • FAX: (317) 631-6423





RIETH-RILEY CONSTRUCTION Co., Inc.

POST OFFICE BOX 276 • INDIANAPOLIS, INDIANA 46206 • WWW.RIETHRILEY.COM

"100% Employee Owned"

CO # 2
Approved GYP
10-16-14

September 26, 2104

Mr. Gary Pence
Project Manager
City of Westfield

RE: North Union Street Extension – Relocate Fire Hydrant

Mr. Pence,

Below is a request for change order for relocating the fire hydrant on the south side of the Union St. so it would not be in the 8' asphalt path or require the cable TV pedestal to be relocated.

ITEM	DESCRIPTION	QTY	UNIT	UNIT PRICE	EXTENSION
EWA	Relocate Fire Hydrant	1	LS	\$ 1,655.00	\$ 1,655.00

Respectfully Submitted,

Eric Jordan

Project Manager
Indianapolis Area
Rieth Riley Construction Co., Inc.

Eric Jordan
Project Manager – Indianapolis Area
Rieth Riley Construction Co., Inc.

CC: 3200524 Job File
David Dankert - General Superintendent, Rieth-Riley

1751 W. MINNESOTA • INDIANAPOLIS, INDIANA 46221 • TELEPHONE: (317) 634-5561 • FAX: (317) 631-6423

AN EQUAL OPPORTUNITY EMPLOYER
Continuing . . . ASSURANCE OF SKILL • INTEGRITY • RESPONSIBILITY • IN CONSTRUCTION



RIETH-RILEY CONSTRUCTION Co., Inc.

POST OFFICE BOX 276 • INDIANAPOLIS, INDIANA 46206 • WWW.RIETHRILEY.COM

"100% Employee Owned"

CO # 3
Approved by P
10-17-14

September 30, 2014

Mr. Gary Pence
Project Manager
City of Westfield

RE: North Union Street Extension – Construction Change #3

Mr. Pence,

Below is a price for installing the 12" concrete pipe below the Frontier fiber between the fiber. Installing it below the fiber resulted in increased cost due to the decreased production. The additional construction engineering due to construction changes #1-3.

\$90 BP

ITEM	DESCRIPTION	QTY	UNIT	UNIT PRICE	EXTENSION
EWA	12" RCP Below Fiber	13	LFT	\$ 149.69	\$ 1,829.00
EWA	Additional Construction Engineering	1	LS	\$ 985.00	\$ 985.00

\$1170

total \$ 2155.00


Respectfully Submitted,

Eric Jordan

Eric Jordan
Project Manager – Indianapolis Area
Rieth Riley Construction Co., Inc.

CC: 3200524 Job File
David Dankert - General Superintendent, Rieth-Riley

1751 W. MINNESOTA • INDIANAPOLIS, INDIANA 46221 • TELEPHONE: (317) 634-5561 • FAX: (317) 631-6423





RIETH-RILEY CONSTRUCTION Co., Inc.

POST OFFICE BOX 276 • INDIANAPOLIS, INDIANA 46206 • WWW.RIETHRILEY.COM

"100% Employee Owned"

CO #4
Approved GP
10-16-14

October 6, 2014

Mr. Gary Pence
Project Manager
City of Westfield

RE: North Union Street Extension -- Pavement Removal

Mr. Pence,

As we spoke about previously the original pay items did not include a pavement removal. While removing what was expected to be only asphalt pavement on the existing Union St. we encountered 12" of concrete pavement. The concrete was broken, removed and hauled off site.

ITEM	DESCRIPTION	QTY	UNIT	UNIT PRICE	EXTENSION
EWA	Pavement Removal	1,013	SYS	\$ 7.67	\$ 7,769.71

Respectfully Submitted,

Eric Jordan
On behalf of the President
of Rieth-Riley Construction Co., Inc.
and hereby certifies that the work
was performed on 10/16/14

Eric Jordan
Project Manager – Indianapolis Area
Rieth Riley Construction Co., Inc.

CC: 3200524 Job File
David Dankert - General Superintendent, Rieth-Riley

1751 W. MINNESOTA • INDIANAPOLIS, INDIANA 46221 • TELEPHONE: (317) 634-5561 • FAX: (317) 631-6423





RIETH-RILEY CONSTRUCTION CO., INC.

POST OFFICE BOX 276 • INDIANAPOLIS, INDIANA 46206 • WWW.RIETHRILEY.COM

"100% Employee Owned"

October 8, 2014

Mr. Gary Pence
Project Manager
City of Westfield

CO # 5
Approved 6LP
10-17-14

RE: North Union Street Extension – Flowable Fill around Fiber

Mr. Pence,

Attached is a request for change order as spoken about in the field on 9/18/14 for encasing the fiber running below the new roadway. The utility was not marked on the plans and was located about 18 inches below the top of subgrade. We hydrovaced the line to expose it and encased it in non removable flowable fill so we could subgrade treat the area.

ITEM	DESCRIPTION	QTY	UNIT	UNIT PRICE	EXTENSION
EWA	Non Removable Flowable Fill at Fiber	7	CYS	\$ 386.14	\$ 2,716.98

280.00
Gp

\$ 1,960.00*

Respectfully Submitted,

Eric Jordan

Digitally signed by Eric Jordan,
DN: cn=Eric Jordan, o=Rieth-Riley
Construction Co., Inc., email=eric.jordan@rieth-riley.com,
c=US, postalCode=46206

Eric Jordan
Project Manager – Indianapolis Area
Rieth Riley Construction Co., Inc.

CC: 3200524 Job File
David Dankert - General Superintendent, Rieth-Riley

1751 W. MINNESOTA • INDIANAPOLIS, INDIANA 46221 • TELEPHONE: (317) 634-5561 • FAX: (317) 631-6423





RIETH-RILEY CONSTRUCTION Co., Inc.

POST OFFICE BOX 276 • INDIANAPOLIS, INDIANA 46206 • WWW.RIETHRILEY.COM

"100% Employee Owned"

CO # 6
Approved EJP
10-16-14

September 25, 2104

Mr. Gary Pence
Project Manager
City of Westfield

RE: North Union Street Extension – Subgrade Treatment 1A - Cement

Mr. Pence,

Below is a request for change order for switching our method of Subgrade Treatment 1A to cement as opposed to lime. This change in chemical treatment was due to the recommendation based off the soil samples taken from the site by our subcontractor, Mt. Carmel Stabilization. The change order only includes the increase in material cost switching from cement to lime. Our previous Subgrade Treatment 1A unit price was \$ 9.40/SYS.

ITEM	DESCRIPTION	QTY	UNIT	UNIT PRICE	EXTENSION
EWA	Subgrade Treatment 1A - Cement	5,220	SYS	\$ 10.78	\$ 56,271.60

~~9.40~~
\$ 1.38 \$ 720360^e

Respectfully Submitted,

Rieth Riley Construction Co., Inc.

Eric
Jordan

Eric Jordan
Project Manager – Indianapolis Area

CC: 3200524 Job File
David Dankert - General Superintendent, Rieth-Riley

1751 W. MINNESOTA • INDIANAPOLIS, INDIANA 46221 • TELEPHONE: (317) 634-5561 • FAX: (317) 631-6423

"AN EQUAL OPPORTUNITY EMPLOYER"

Continuing . . . ASSURANCE OF SKILL • INTEGRITY • RESPONSIBILITY • IN CONSTRUCTION



RIETH-RILEY CONSTRUCTION Co., Inc.

POST OFFICE BOX 276 • INDIANAPOLIS, INDIANA 46206 • WWW.RIETHRILEY.COM

"100% Employee Owned"

CO # 7
Approved GYP
10-17-14

August 20, 2014

Mr. Gary Pence
Project Manager
City of Westfield

RE: North Union Street Extension - Construction Change #1

Mr. Pence,

Please see the below pricing associated with construction change #1 for Rieth Riley Construction's portion of the work. The "Additional Clearing Right of Way" is for the structure backfill required for the 182 LF of water main that was added. The two water main items are reduced unit prices for switching the pipe material to C900 from ductile iron.

ITEM	DESCRIPTION	QTY	UNIT	UNIT PRICE	EXTENSION
EWA	Additional Clearing Right of Way (Structure Backfill) <i>OK</i>	1	LS	\$ 3,348.00	\$ 3,348.00 ✓
EWA	Water Main, C900, 6 IN. <i>(86-91)</i>	121	LFT	\$ 86.00	\$ 10,406.00 -605.00
EWA	Water Main, C900, 8 IN. <i>(74-80)</i>	646	LFT	\$ 74.00	\$ 47,804.00 -3876.00

TOTAL CREDIT \$ 11,333.00

Respectfully Submitted,

Eric Jordan

Eric Jordan
Project Manager - Indianapolis Area
Rieth Riley Construction Co., Inc.

CC: 3200524 Job File
David Dankert - General Superintendent, Rieth-Riley

1751 W. MINNESOTA • INDIANAPOLIS, INDIANA 46221 • TELEPHONE: (317) 634-5561 • FAX: (317) 631-6423

AN EQUAL OPPORTUNITY EMPLOYER
Continuing ... ASSURANCE OF SKILL • INTEGRITY • RESPONSIBILITY • IN CONSTRUCTION



RIETH-RILEY CONSTRUCTION Co., Inc.

POST OFFICE BOX 276 • INDIANAPOLIS, INDIANA 46206 • WWW.RIETHRILEY.COM

"100% Employee Owned"

CO # 8
Approved BP
10-17-14

September 18, 2014

Mr. Gary Pence
Project Manager
City of Westfield

RE: North Union Street Extension – Geogrid below Undercuts Revised

Mr. Pence,

Below is a change order price for the material and installation of geogrid below the undercuts limits as determined in the field on 9/18/14. The material that was requested by the city was Tensar TriAx TX 140. The 12" of undercuts in these areas would be paid as common excavation and the 12" of backfill as compacted aggregate No. 53s.

ITEM	DESCRIPTION	QTY	UNIT	UNIT PRICE	EXTENSION
EWA	Geogrid	875	SYS	\$ 4.42	\$ 3,867.50
4	Excavation, Common	292	CYS	\$ 12.50	\$ 3,650.00
15	Compacted Aggregate, No. 53, Base	438	Tons	\$ 32.00	\$ 14,016.00

#21,533.50

Respectfully Submitted,

Eric Jordan
Project Manager – Indianapolis Area
Rieth Riley Construction Co., Inc.

CC: 3200524 Job File
David Dankert - General Superintendent, Rieth-Riley

1751 W. MINNESOTA • INDIANAPOLIS, INDIANA 46221 • TELEPHONE: (317) 634-5561 • FAX: (317) 631-6423

